Annual Report 2010/11

# Innovation Funding Incentive

Gas Transmission R&D Programme Detailed Reports

# nationalgrid

### National Grid Gas Transmission R&D Programme Detailed Report

During the financial year 2010/2011 National Grid Gas (NGG) Transmission utilised 98% of the Innovation Funding Incentive across a number of programme areas. These programme areas and their associated projects are indexed below and the progress reports can be seen over the next few pages.

The report has been structured to show the research project and the area of research they relate to broadly following the asset types that National Grid has on the NTS.

#### Contents

National Grid Gas Transmission R&D Programme Detailed Report	280
Contents	280
Network	282
Improving Understanding of Future Network Requirements	
ENA Gas Future Scenarios Project	
Demand Side Modelling	
Enhanced Probabilistic Supply Modelling	
Asset Management and Performance of Energy Systems	
Entry points	
Improving the Management of Contamination at Entry points	291
External Contamination Detection and Measurement at Entry Points	
Pipelines	
Pipeline Route surveys	
Combined Geophysics Tool for Pipelines Routeing & Risk Assessment	
Third party inference.	
Pipeline Impact Detection System	296
Third Party Work Surveillance	
Automatic Risk-based Handling of Plant Enquiries	
Road Crossing Maintenance	
Optimisation of Integrity Management at Sleeved Crossings	
Excavations	304
MTM (Magnetic Tomography Method) Pipeline Inspection System: Evaluation & Validation	
Development of AC Over Line Survey System	
Re-use of Gas Assets	
Research into Requirements for Gaseous Phase CO2 Transmission	
Above Ground Facilities and Pipelines	
Risk Assessment Methodologies	324
Risk Assessment Methodologies for Pipelines and AGIs	
Ageing valve research	328
Plumley Block Valve Removal	
Ball Valve Sealant Testing	
Ledeen Valve Actuator Tie Rod Condition	
Methane Emissions	335
Alternatives to Venting from the NTS Gas Transmission System	
Reducing risks	339
Geotechnics	
Development of improved suction pipework filtration methods for compressors	
Above ground Facilities	343
Reducing Risk	343
Installation of IRIS separators [at Carnforth Compressor Station]	
Advances in Compressor Pipework Vibration Monitoring and Effectiveness of Instrument	
Encapsulation to Reduce Vibration Response	
Environmental Impact	
Environmental Study for Future Above Ground Facility Developments	
Above Ground Installation Maintenance	
AGI Paint Systems	
Pit Wall Transitions Inspection Technologies	
Detection & Management of Corrosion on Above Ground Insulated Pipework and Pipe Suppor	ts 358

Metering	. 360
Meter assets management	
Development of FWACV Capability for New Gas Chromatograph DANINT Software	
AGI Meter Enhancement and Boiler capacity study	363
International Research memberships	. 366
Leveraged International Research Programmes for Gas Pipelines and Above Ground Facilities	

## Network Improving Understanding of Future Network Requirements

Project title	ENA Gas Future Scenarios Project				
Project Engineer	Duncan Rimmer				
Description of project	The Energy Networks Association (ENA) Gas Futures Group (GFG) has identified the need to develop long ranging scenarios specific to the gas industry within the Great Britain.				
	The scenarios are to be of market conditions at 10 ye context of climate chang Government climate chang dive into detailed analysis a be at a sufficient level of of distribution, new build and period and under peak dem	ar intervals from 2 ge transition / im e targets the scena at 2020, 2030, 2040 detail to identify the existing consume	010 onwards and pact. Accordingly rios are to extend and 2050. The s specific impact	I fit into a wider y, in line with d to 2050 with a scenarios should on transmission,	
	The scenarios should focus developments in generation analysis is required on the scenarios and their contribu	, transport and heat demand and supply	t to 2050. Howeve y of gas within th	er, more detailed e overall energy	
Expenditure for financial year	Internal £4k	Expenditure in previous (IFI)	Internal £0		
	External £7k	financial years	External £0		
	Total £11k		Total £0		
Total project costs (collaborative + external + [company])	£158k	Projected [next year] costs for [company]	£0		
Technological area and/or issue	There has been little focus Infrastructure and the future				
addressed by project	Ofgem's Project Discovery framework to 2025, compar- to economic recovery (low t a need to develop this work	ing environmental on high rate of recov	development (low	to high change)	
Type(s) of innovation involved	Significant	Project Benefits Rating	Project Residual Risk	Overall Project Score	
		5	-5	10	
Expected benefits of project	<ul> <li>The project will enable:</li> <li>a timely review in more detail as to what Project Discovery scenarios indicate for Gas Transmission, Gas Distribution and Independent Gas Transporter networks in the short and long term that would facilitate a dialogue with DECC, Ofgem and other parties to the future of Gas in GB,</li> <li>identify the plausible actions to converge on Government agreed CO<sub>2</sub> targets from the 2025 levels indicated in Project Discovery i.e. identify whether GB fails to reach targets under any of the scenarios,</li> </ul>				
	<ul> <li>a review of the implications on specific gas consuming sectors including residential, non-residential (small and medium enterprises (SME) to large processing industry), generation and CNG (compressed natural gas</li> </ul>				

	<ul> <li>CCS networks, a sources,</li> <li>an evaluation of costs to operate) energy as a com</li> <li>the identification appropriate stres</li> <li>a review of the in influence the sc Carbon Neutral H</li> </ul>	mplications of how particular enarios, the impact on CO	e injection and other supply otal investment and annual consumer (for gas and total ortunities through the use of		
	<ul> <li>CCS networks, a sources,</li> <li>an evaluation of costs to operate) energy as a com</li> <li>the identification appropriate stres</li> <li>a review of the in influence the sc Carbon Neutral H</li> </ul>	the full economic impact (to and the average cost per of parison between scenarios), of longer term risks and oppo s tests, mplications of how particular enarios, the impact on CO	e injection and other supply otal investment and annual consumer (for gas and total ortunities through the use of		
	<ul> <li>costs to operate) energy as a com</li> <li>the identification appropriate stres</li> <li>a review of the in influence the sc Carbon Neutral I</li> </ul>	) and the average cost per of parison between scenarios), of longer term risks and oppo s tests, mplications of how particular enarios, the impact on CO	onsumer (for gas and total ortunities through the use of		
	<ul> <li>appropriate stres</li> <li>a review of the in influence the sc Carbon Neutral I</li> </ul>	s tests, mplications of how particular enarios, the impact on CO	-		
	influence the sc Carbon Neutral I	enarios, the impact on CO			
	Building Regulati	osals for Carbon Neutral Con	<sup>2</sup> emissions and costs i.e. ng connections to gas from		
Expected timescale 1 y of project	year	Duration of benefit once achieved	Ongoing future scenario planning.		
Probability of 90 success	)%	Project NPV = (PV benefits – PV costs) x probability of success	-£4k		
achieving expectedbridbenefitssuco	High given Redpoint's reputation, the reports high profile launch and tailored briefing for DECC and GEMA the key messages and cost implications have been successfully communicated and explained to the key stakeholders. This communication has been reinforced with additional briefings with DECC's 2050 Pathways team.				
Image: product of (Nmage: product of (NMarch 2011]ke co	Project completed on time in November 2010 with final report and presentation material provided. In addition to DECC and GEMA briefing sessions, a high profile launch in London took place with speakers including Charles Hendry (Minister of State for Energy and Climate Change) and was attended by many key industry stakeholders. Subsequently the key messages have also been communicated as part of National Grid's "Transporting Britain's Energy" consultation process.				
	In January 2011 the model was handed over and a training session took place with a view to networks companies using it to update the analysis over time.				
nartners	otal cost of project: £15				
- INE	National Grid Gas Distribution 44.96%				
	Northern Gas Networks 12.8%				
	Scotia Gas Networks 25.59%				
	ales & West Utilities 12				
	exus 1.93% ational Grid Transmissi	an 2.63%			
		JII 2.00 /0			
R&D provider Re	edpoint				

Project title	Demand Side Modelling					
Project Engineer	Chandima Dutton					
Description of project	The primary aim of the primary aim of the primary aim of the planning. The models are also operational decision-mak	g deci antici	sions made b	y Nation	al Grid G	as Transmission.
Expenditure for	Internal £5k		Expenditure		ernal £2k	ζ.
financial year	External £27k		previous (IF financial yea		ternal £10	)2k
	Total £33k		-		tal £10	)4k
Total project costs (collaborative + external + NG)	£142k		Projected 2011/12 cos for NG	£0		
Technological area and/or issue addressed by project	<ul> <li>The project will involve the identification and development of:</li> <li>A gas flow monitoring process</li> <li>A risk-analysis methodology (e.g. utilising a Monte Carlo approach)</li> <li>It should be possible for National Grid to update the models easily on an ongoing basis in order that the risk models may be embedded within the planning process. The models may be shared with Ofgem to support discussions on investment plans.</li> </ul>					
Type(s) of innovation involved	Incremental	Proje Ratii	ect Benefits ng	Projec Residu	t ıal Risk	Overall Project Score
		17		2		15
Expected benefits of project	The primary benefit for the by the integrated gas T arrangements come into DN operators will change Grid Transmission woul investment plans and op pipeline that can be avoid	ransm play. e their d also peratio	ission and Di However, thre behaviour wi hope to into bal planning.	stribution ough be th the natroduce For ex	n network tter know ew arrang more eff ample, e	is (DNs), as new ledge of how the gements, National iciency into their very 1km of new
Expected timescale of project	2 year Duration of benefit once 5 years achieved					
Probability of success	60%Project NPV = (PV benefits - PV costs) x probability of success£108k					
Potential for achieving expected benefits						
	The use of the Demand Side Model is less certain as it relies on getting more data to increase the number of DNs it covers (which may be problematic), its integration into the NGG processes (which is within NGG's control) and discussion of the results with the wider industry including Ofgem and the DNs (which may be on-going).					
Project progress	The primary aim of the project was to develop risk models that may be used to inform long term planning decisions. The Excel-based models developed provide information for shorter term operational decision-making using Monte Carlo					

[Year to End of March 2011]	Simulation to understand the offtake behaviour for a local distribution zone (LDZ).
	The models are based on a large amount of data received from National Grid (e.g. actual offtake flows, calorific value (CV) and other demand data) and have been created in a manner to make it possible for National Grid to easily update them on an ongoing basis. A basic user interface only has been developed (together with a User Guide), suitable for an expert user to input new data as needed. The risk models may then be embedded within National Grid's planning process.
	The models constructed and results reported were for the East Midlands (EM) LDZ only, although the same techniques and models could equally be applied to any LDZ given appropriate data.
	A report (10389 Demand Side Modelling - Model Run Summary) provides details of and results from a number of runs of the Demand Side Modelling Daily Monte Carlo model. The runs cover a set of what if analyses designed to illustrate the effect on peak demand, average demand and diurnal volume of variations in the input parameters, specifically load growth and global warming. The report assesses the effects of these variations in the input parameters, both in isolation and in conjunction, when they operate at a number of different levels (e.g. none, minimum, expected, maximum).
	A final report (GL ND Report 9989 for NG NTS Demand Side Modelling Design of Distribution Systems V1_0) has been developed to explain the DN planning processes, the high level assumptions that the DNs use and the risks to the NTS as a result (as understood by GL).
	The report details the basis for the transient analysis required to model high pressure (HP) Distribution systems, the sources of data used, the constraints which apply to the design and the overall modelling processes for design and operation of the HP Distribution system. The report goes on to describe the options available to a DN for assessing the diurnal storage required and the DNs options for obtaining that storage. The interplay of the DNs' options between supply, reinforcement, and demand considerations is discussed. The whole detail of the report is summarised through a long term planning and an operational planning risk assessments. These outline the potential sources of risk to the NTS of errors in levels of gas take requested by the DNs in their long term planning and day-to-day operation.
	The report has subsequently circulated to the DNs for their feedback. It is hoped that the report will prompt discussion and eventual common understanding of the processes and risks involved in the collective planning of the system.
	The report may also form the basis of a further project to develop training for NTS staff to aid in the understanding of DN planning.
Collaborative partners	None
R&D provider	GL Noble Denton

Project title	Enhanced Probabilistic Supply Modelling				
Project Engineer	Joe Foxon				
Description of project	A probabilistic model of ga range of supply drivers, ir likelihood of various supply	order to enable	Natio	nal Grid to d	determine the
Expenditure for financial year	Internal £7k External £24k Total £31k	External £24k previous (IFI) financial years External £22k			
Total project costs (collaborative + external + [company])	£58k	Projected [nex year] costs fo [company]		£0	
Technological area and/or issue addressed by project	A key aspect of National Grid's role as a Gas Transporter, is to provide sufficient entry capacity to the NTS. National Grid is obligated to release entry capacity for sale up to a "Baseline" level defined in the Gas Transporters Licence. Capacity is sold by auction on an annual basis, at a minimum of 3 years in advance. Capacity above the Baseline level can also be requested, subject to economic tests. Any spare capacity is subsequently sold on in shorter term auctions.				
	As the work is of an exploratory nature, resanction may be necessary at a later date to accommodate any changes in scope identified during the development of the model.				
Type(s) of innovation involved	Incremental Project Project Overall Project Score				
		17	2		15
Expected benefits of project	Investment in new high pressure gas pipelines can easily be of the order of £100M of capital expenditure. Without a full statistical understanding of the supply situation, the risk of constructing a stranded asset is relatively high. A recent example would be the Aberdeen to Lochside pipeline, where National Grid was disallowed the recovery of a proportion of the capital costs. It is therefore clear that the savings to both consumers and National Grid have the potential to be very large. The proposed research and development will provide a clearer understanding of the supply position, and in turn will allow National Grid to make the best possible decision based on the currently available information and in accordance with a reasoned methodology. (Based on conservative estimate of one applicable project in 20 years, this project is likely to achieve 5% of the estimated £100m).				

Expected timescale of project	2 years	Duration of benefit once achieved	5 years		
Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success	£1,020k		
Potential for achieving expected benefits	to the complex nature of the to modelling being develop	et achieved most of the expect ne problem and the innovative bed. There is still confidence to cted benefits however further	e and unique approach hat the project has the		
Project progress [Year to End of March 2011]					
Collaborative partners	None				
R&D provider	Warwick University				

Project title	Asset Management and Performance of Energy Systems					
Project Engineer	Jenny Cooper					
Description of project	This project is a collaboration between 6 universities and 10 industrialists (including National Grid). GLND are interacting with the universities on the gas transmission aspects, such as the modelling of the gas network and the interaction between gas and electricity network models. The overall project is addressing the following strategic key issues:					
	The need to main	ntain rel	iable energy	supply		
	<ul> <li>Ageing plant</li> </ul>					
	Changing require					
	Renewable and c		ed power ger	neration		
	Reduced skills ba					
	The "dash for gas" has generating capacity being of supply for the UK, tak electricity transmission sy	g supplie king into	ed by gas. Th	nis led to	concern a	about the security
Expenditure for	Internal £4k		Expenditur		Internal	£6k
financial year	External £13k		previous (I financial ye		External	£91k
	Total £17k				Total	£97k
Total project costs (collaborative + external + [company])	£2,914k		Projected [ year] costs [company]		£0	
Technological area and/or issue addressed by project	The convergence of vec increasing interplay betw being modelled through University.	veen ga	as and elect	ricity ne	tworks. T	his interaction is
	The aim is to create an integrated model of both transmission systems and to run scenarios to understand the performance of the overall system under normal and stressed conditions. The concern is to identify if it is possible for a commonly experienced failure on one system (such as a gas network compressor trip) to lead to a catastrophic failure of the both systems.					
Type(s) of innovation involved	Incremental	Projec Rating	ct Benefits	Projec Residu	t Ial Risk	Overall Project Score
		7 0 7				7
Expected benefits of project	This project aims to improve the understanding of the impact on Gas and Electricity networks of current and future trends in energy supply and energy use. This will allow improved decisions to be made on the management of assets, and if a demand side approach to energy management can be adopted, it should allow CAPEX and OPEX to be reduced on energy transmission infrastructure. This is a research project with potential unspecified benefits arising in future years as we move to a low carbon economy. As the dependence on natural gas for electricity generation in the UK grows, it is becoming increasingly difficult to decouple the security of the gas supply from the security of the electricity supply. As a result, the planning and operation of the transmission network infrastructures can no longer be treated separately and the challenge now faced by industry participants is the necessary harmonisation of the separate networks. This activity will provide an in-depth combined security					

	analysis of the gas and electricity transmission networks in the UK to enhance the limited work that has been done in this area. It will involve the production of a fully-automated combined electricity and gas network model, assessing the extent of the networks' vulnerability and interdependence and will also address the potential for integrated operation to enhance fuel delivery and security.				
Expected timescale of project	2 years	Duration of benefit once achieved	5 years		
Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success	£-97k		
Potential for achieving expected benefits	GL Noble Denton has a long software development for energy well supported and becoming combination of the two types of present numerous challenges.	gy and utility networks. The more experienced in mo	EPSRC consortium is odelling. However, the		
Project progress [Year to End of March 2011]	Through the research preser associated with the expected g the UK electricity and gas t multifaceted. Specific attention network and how full transient operational impacts. It was also CCGT units will coincide with r indigenous supply of gas runs becomes more apparent. This need to be reinforced to cope w fired power stations are difficu response storage and constrai been affirmed in this study and electricity and gas networks are their present form.	rowth in wind power gener ransmission systems have was given to the modelling t network modelling is required of found that the expected of new supply patterns emerge s out and a growing relian means that specific areas of with the increased requirement t to pinpoint. Therefore the nt management services of the current security codes	ration by 2020 on both e been shown to be g technique of the gas juired to assess these change in behaviour of ing on the NTS as our ce on foreign sources of the gas network that ent for flexibility at gas- e requirement for fast- n the gas network has s by which both the UK		
	GL Noble Denton originally provided Edinburgh with Gas Solver, the software engine of the SynerGEE analysis tool. This would be most easily integrated with other software in use on the project. However, to facilitate some of the transient analysis requirements, the software was replaced by alternative Falcon software, which was enhanced to enable multiple analyses to be carried out at varying conditions.				
	In addition to providing and supporting the software, GL Noble Denton also provided Edinburgh with an understanding of the approaches used in the design and operation of the NTS for gas through a series of meeting/workshops and day to day support as required. The aim of this aspect of the work was to assist Edinburgh in understanding the basis for how the integrated modelling should be conducted from a gas point of view and the conditions which should be considered as scenarios to be analysed.				
	GL Noble Denton also facilitated communications between Edinburgh and National Grid NTS, who agreed to provide Edinburgh with the latest model and details of the gas NTS for use in the integrated model. GL Noble Denton provided a gas network perspective at a number of Supergen project meetings, which were otherwise heavily weighted towards electricity.				
	Potential Further Work The Supergen project addressed the interactions between gas and electricity systems at a national transmission level, considering generating capacity that is connected directly to the gas NTS. However, it is expected that embedded generation from renewable sources and unconventional gas will increase in the future, leading to significant gas / electricity interactions within the distribution systems and from the distribution systems up to transmission networks. The issues which arise under this scenario may be more localised, but there may still				

	be significant security of supply issues for particular localities.
	The relationship between the high pressure gas distribution system and the national gas transmission system is critical both commercially and operationally. Embedded electricity generation and increased bio-methane input within the distribution systems will add to the difficulties in assessing design and operational requirements for such networks. This will put increased emphasis on the design, commercial and operational requirements for the interface between gas transmission and distribution. An investigation into the potential impacts of new and developing energy sources on these interface relationships could develop new ways of optimising the design and operation of gas and electricity networks.
Collaborative partners	Supergen V Amperes consortium and specifically Edinburgh University.
R&D provider	GL Industrial Services (UK) Ltd

# Entry points Improving the Management of Contamination at Entry points

Project Engineer         John Harris           Description of project         This project will provide recommendations on the device, or array of devices, that would be required to detect liquid contamination at the entry points to the NTS as transmission system. The project will also evaluate the capability of such devices to provide quantitative measurements, initially targeting 'order of magnitude' as a level of uncertainty.           Expenditure for financial year         Internal £4k External 228k Total £33k         Expenditure in previous (IPI) financial years         Internal £8k External £28k           Total project costs (collaborative + ext + NG)         £975k         Projected 2011/12 costs for NG         £235k           Technological area addressed by project         Compliance with GS(M)R and National Grid network entry agreements with regard to 'solid or liquid material that may interfere with the integrity or operation of pipes or any gas appliance within the meaning of regulation 2(1) of the Gas fately (Installation and Use) Regulations 1998 that a consumer could reasonably be expected to operate <sup>1</sup> .           Each year there are several serious incidents of liquid contamination within the NTS, some of which have caused damage to equipment owned by either National Grid (compressors) or large industrial customers. The annual bill to repair damage and compensate customers is in excess of £11M.           There are two main suspected mechanisms for liquid contamination:         Gas producers may accidentally allow liquids produced by process failures to contaminate the gas. Such liquids are glycols, methanol and gas condensates.           Gas that enters the NTS in compliance with GS(M)R may have a compositio	Project title	External Contamination Detection and Measurement at Entry Points			
project       would be required to detect liquid contamination at the entry points to the NTS as transmission system. The project will also evaluate the capability of such devices to provide quantitative measurements, initially targeting "order of magnitude" as a level of uncertainty.         Expenditure for financial year       Internal £4k       Expenditure in previous (IFI) financial years       Internal £9k         Total £28k       Expenditure in previous (IFI) financial years       Internal £9k       External £598k         Total £707k       Compliance with GS(M)R and National Grid network entry agreements with regard to "solid or liquid material that may interfere with the integrity or operation of pipes or any gas appliance within the meaning of regulation 2(1) of the Gas tarty (Installation and Use) Regulations 1998 that a consumer could reasonably be expected to operate".         Each year there are several serious incidents of liquid contamination within the repair damage to equipment owned by either NATS, some of which have caused damage to equipment owned by either National Grid (compressors) or large industrial customers. The annual bill to repair damage and compensate customers is in excess of £1M.         There are two main suspected mechanisms for liquid contamination:         Gas that enters the NTS in compliance with GS(M)R may have a composition which, when certain gave candensates.         Gas that enters the NTS in compliance with GS(M)R may have a composition which, when certain gave condensates.	Project Engineer	John Harris			
financial year       External £28k Total £33k       previous (IF) financial years       External £698k Total £707k         Total project costs (collaborative + ext + NG)       £975k       Projected 2011/12 costs for NG       £235k         Technological area and/or issue addressed by project       Compliance with GS(M)R and National Grid network entry agreements with regard to "solid or liquid material that may interfere with the integrity or operation of pipes or any gas appliance within the meaning of regulation 2(1) of the Gas Safety (Installation and Use) Regulations 1998 that a consumer could reasonably be expected to operate".         Each year there are several serious incidents of liquid contamination within the NTS, some of which have caused damage to equipment owned by either National Grid (compressors) or large industrial customers. The annual bill to repair damage and compensate customers is in excess of £1M.         There are two main suspected mechanisms for liquid contamination:       • Gas producers may accidentally allow liquids produced by process failures to contaminate the gas. Such liquids are glycols, methanol and gas condensates.         • Gas that enters the NTS in compliance with GS(M)R may have a composition which, when certain physical conditions sudt asiguid in the prosture presure and flow are changed, condenses out as liquid in the there are two are targed, condenses out as liquid.		would be required to detect liquid contamination at the entry points to the NTS gas transmission system. The project will also evaluate the capability of such devices to provide quantitative measurements, initially targeting "order of			
(collaborative + ext + NG)       costs for NG         Technological area and/or issue and/or issue and/or issue and/or issue by project       Compliance with GS(M)R and National Grid network entry agreements with addressed by project         Feedback       Compliance with GS(M)R and National Grid network entry agreements with addressed by project         Each year there are several serious incidents of liquid contamination within the NTS, some of which have caused damage to equipment owned by either National Grid (compressors) or large industrial customers. The annual bill to repair damage and compensate customers is in excess of £1M.         Image: Compliance are two main suspected mechanisms for liquid contamination.         Image: Compliance are two main suspected mechanisms for liquid contamination:         Get are two main suspected mechanisms for liquid contamination and gas condensates.         Get as producers may accidentally allow liquids produced by process failures to contaminate the gas. Such liquids are glycols, methanol and gas condensates.		External £28k	previous (IFI)	External £698k	
<ul> <li>and/or issue addressed by project</li> <li>regard to "solid or liquid material that may interfere with the integrity or operation of pipes or any gas appliance within the meaning of regulation 2(1) of the Gas Safety (Installation and Use) Regulations 1998 that a consumer could reasonably be expected to operate".</li> <li>Each year there are several serious incidents of liquid contamination within the NTS, some of which have caused damage to equipment owned by either National Grid (compressors) or large industrial customers. The annual bill to repair damage and compensate customers is in excess of £1M.</li> <li>There are two main suspected mechanisms for liquid contamination:</li> <li>Gas producers may accidentally allow liquids produced by process failures to contaminate the gas. Such liquids are glycols, methanol and gas condensates.</li> <li>Gas that enters the NTS in compliance with GS(M)R may have a composition which, when certain physical conditions such as temperature, pressure and flow are changed, condenses out as liquid in the gas.</li> </ul>	(collaborative + ext +	£975k		£235k	
an unexpected manner.	Technological area and/or issue addressed by	External £28k       financial years       External £99k         Total £33k       Total £707k         £975k       Projected 2011/12       £235k         Compliance with GS(M)R and National Grid network entry agreemer regard to "solid or liquid material that may interfere with the integrity or or of pipes or any gas appliance within the meaning of regulation 2(1) of the Safety (Installation and Use) Regulations 1998 that a consumer reasonably be expected to operate".         Each year there are several serious incidents of liquid contamination with TS, some of which have caused damage to equipment owned by National Grid (compressors) or large industrial customers. The annual repair damage and compensate customers is in excess of £1M.         Image: the are two main suspected mechanisms for liquid contamination:         • Gas producers may accidentally allow liquids produced by failures to contaminate the gas. Such liquids are glycols, methages condensates.		fere with the integrity or operation and of regulation 2(1) of the Gas 1998 that a consumer could of liquid contamination within the to equipment owned by either al customers. The annual bill to excess of £1M.	

	<ul> <li>The instruments currently used to monitor the gas composition at NTS entry points have the following limitations:</li> <li>All sample points and measuring instruments are designed to sample and analyse dry gas. Any liquid contamination picked up by the sample probe causes damage to the analysers.</li> <li>There are no instruments in place to monitor the concentrations of some potential liquid contaminants (glycols and methanol).</li> <li>The instruments which monitor higher hydrocarbon concentration and calculate hydrocarbon dewpoint do not analyse on a continuous basis; a typical time interval for sampling is every 30 minutes. This may be too infrequent to detect a liquid event.</li> <li>The photograph above shows liquid contamination found during the routine pigging of Feeder 1 near Paull.</li> </ul>					
Type(s) of innovation involved	Tech Transfer	ech Transfer Project Benefits Project Rating Residual Risk				Project
		16	0		16	
Expected benefits of project	Compliance: As a gas transporter, National Grid is responsible for ensuring that the gas they supply complies with GS(M)R. Financial: If gas supplied directly by National Grid is proved to cause damage to customer's equipment, then National Grid are liable for compensation. NTS equipment is designed to operate or monitor dry gas. Contamination of the gas by liquids causes major damage to expensive items such as compressors. Whenever liquid events are discovered, they must be resolved immediately by diverting staff from their usual duties. Knowledge: If a liquid event is caused by a gas producer, National Grid need robust data to justify either terminating gas flow and/or seeking compensation.					
Expected timescale of project	5 years	Duration of benefit of achieved	once	5 years	S	
Probability of success	60%	Project NPV = (PV b PV costs) x probabi success		£1,197	′k	
Potential for achieving expected benefits	The design and proposed output of the prototype analyser has been scrutinised and refined by National Grid and GL Noble Denton throughout the design phase of this project. The prototype analyser will be built and the full testing program proposed by GL Noble Denton should identify any limitations in the capacity of the analyser to detect and identify contamination in natural gas. The most likely limitations will be with regard to analyser sensitivity and range. However, the full capability of the analyser will not be known until it is fitted to a gas incomer at Bacton Gas Terminal. Since the interior of a gas incomer has never been continuously monitored the background level of contamination is unknown, as is the frequency of contamination events.					

Project progress	
	The Project Team:
[Year to End of March 2011]	A project team comprising GL Noble Denton and IMA Ltd a supplier of process gas analysers, has embarked on the development of an analyser that will detect and identify contamination at entry points. The detailed design phase of the project has been completed and after discussions with National Grid the final design of a prototype analyser agreed.
	The Prototype Analyser:
	The analyser has been designed to detect the presence of liquid contamination and identify it as glycol, gas condensate, compressor oil, methanol or "unidentified". In addition, it is intended that the analyser will detect an increase in the background concentration of particulates. The detection of liquids and particulates is by laser-based light detection and ranging. Liquid identification is by spectroscopy.
	The prototype analyser is to be housed in two boxes. The low power laser used for liquid detection is housed in a standard Exd box along with the optical systems and the Exd box fitted directly to the gas incomer, see diagram below.
	The high power laser and detector for liquid identification is installed off-pipe in a weather-proof analyser kiosk and connected to the Exd box via optical fibre.
	Testing the prototype:
	The prototype analyser will be built by IMA and following functional testing in the laboratory the intention is to install the analyser on the high pressure test loop at GL Noble Denton's Spadeadam Test Facility where known quantities of liquids or particulates can be injected into a high pressure, high flowing natural gas stream. If testing is successful the prototype analyser will be field-trialled at Bacton Gas Terminal.
Collaborative partners	None.
R&D provider	GL Noble Denton

# **Pipelines** Pipeline Route surveys

Project title	Combined Geophysics Tool for Pipelines Routeing & Risk Assessment					
Project Engineer	Matthew Sumerling					
Description of project	The project objective is to trial new approaches to subsurface (geophysical) surveying, which will reduce the cost of pipeline construction projects caused by unforeseen or avoidable sub-surface ground conditions. The project will trial these new approaches on two construction projects to cover all areas of the research and prove the technology.					
	It is hoped that the projec geological information prio allow for the optimum route	or to b	beginning sit			
				NH ANT		
Expenditure for	Internal £6k		Expenditu	re in	Internal £1	0k
financial year	External £97k		previous financial y	(IFI)	External £2	
	Total £103k		iniariciai y	cais	Total £2	52k
Total project costs (collaborative + external + [company])	£417k		Projected [next year costs for [company]	-	£63k	
Technological area and/or issue addressed by project	The issue addressed is how best to combine the multitude of geophysical techniques on one platform meaning that one survey will provide the majority of information required for construction projects. Although the technologies are existing, using a multisensory platform has not been done before in the UK energy sector. The research will examine the benefits of greater integration of geophysical data into the pipeline routing process at an earlier stage of project design.					
project						
Type(s) of innovation involved	geophysical data into the design. Tech Transfer		ine routing p ect efits	proces Proje	s at an earlie	

Expected benefits of project	Cost savings of 5:1 are claimed for the use of a mobile multi-sensor platform, compared to traditional subsurface survey methods (saving on costs of liaising with landlords and matching up disparate datasets from individual specialists). It is claimed that a corridor 2.5km x 40m could be surveyed each day with the mobile multisensory platform. By undertaking subsurface surveys of the soil composition before and after a pipeline is laid, National Grid has the data available to deal with (e.g. counter) any compensation claims from the landlord that the soil composition (i.e. soil type and %clay) has been changed. The development of a best practice manual, decision support tool and survey				
		lp to ensure that the above			
Expected timescale of project	4 years	4 years Duration of benefit once Lifetime of insert pipes			
Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success	£3,669k		
Potential for achieving expected benefits	Route Corridor selection increased the costs and method of integrating the findings needs to be review Phase 2: The potential for some issues with the equinterference from the surrout out to determine the level	or achieving the expected be on despite issues surround prevented access to all se be geophysical findings with ewed and refined to gain maxi- pr achieving the expected ber uipment being very sensitive roundings. Cost-benefit analy of sensitivity required. The be post-construction survey.	ding land access which ections of all routes. The the environmental study imum benefit. nefits remains high despite and picking up unwanted ysis will need to be carried		
Project progress [Year to End of March 2011]	Phase 1 of the Hornsea-Beeford Geophysical survey works is complete and the draft Phase 1 report has been delivered. It is still awaiting final review of the route selection criteria adopted by Zetica to ensure the method of integrating the geophysical findings with the environmental study findings is sufficiently refined to gain maximum benefit. Phase 2 of the works has been initiated. Pre-Construction Surveys have taken place on the Hole House Farm Pipeline construction project. The Post-				
	Construction surveys will take place one the pipeline route has been reinstated. Progress on the Best Practice Manual has also been made, but completion of this will follow completion of physical works in order that all lessons learned can be included.				
Collaborative partners	None				
R&D provider	Zetica				

# Third party inference

Pipeline Impact Detection System						
Aroon Parmar						
	Evaluation of the first use of a Threatscan remote-by-satellite pipeline acoustic monitoring system for the detection of third party interference.					
Internal £10k Expenditure in previous (IFI) financial years		FI)	Internal £71k External £320k Total £391k			
£522k		Projected 2011/12 co NG	sts for	£0		
The objective of the project is to examine the feasibility of an impact detection system for transmission pipelines. GE has developed a solution which has been tested on an operational pipeline in the USA and Germany. The impact detection system will be installed on No 7 feeder for trial.					which has been	
Radical				Overall Project Score		
	14		2		12	
Once the system has been installed on No 7 feeder it is hoped that it will enable National Grid to identify location of Third Party plant and equipment working in close proximity to the pipeline without physical impact damage taking place. This will allow National Grid to take proactive precautionary measures to safeguard the system integrity before damage occurs.						
4 years			t once	5 years		
60%	Project NPV = (PV     £184k       benefits - PV costs) x     probability of success					
The system has now been shown to be effective for detecting actual impacts on the transmission system. There is work required to fine tune the detection algorithm in order to detect encroachment activities although GE seem confident that this can be achieved.						
The issues surrounding the delays to the project that were reported last year have been resolved. Remediation has been carried out by GE on the installation work deemed of low quality. Upgrades to the batteries, wind turbines and solar panels have now been completed and the system is currently exhibiting a good period of reliability.						
	Evaluation of the first us         monitoring system for the         Internal £10k         External £120k         Total £130k         £522k         The objective of the proj         system for transmission p         tested on an operational         system will be installed of         Radical         Once the system has been         National Grid to identify         close proximity to the pip         will allow National Grid to         the system integrity befor         4 years         60%         The system has now been         the transmission system         algorithm in order to dete         that this can be achieved         The issues surrounding         have been resolved. Rer         work deemed of low qua         panels have now been c	Evaluation of the first use of a monitoring system for the detection         Internal £10k         External £120k         Total £130k         £522k         The objective of the project is tore system for transmission pipelines tested on an operational pipeline system will be installed on No 7 for the system has been instaneed on No 7 for the system has been instaneed on the system has been instaneed on the system integrity before dama         Once the system has been instaneed on the system integrity before dama         4 years       Durational Grid to take of the system integrity before dama         60%       Project benefit proba         The issues surrounding the detect of the system in order to detect encrotor that this can be achieved.       The issues surrounding the detect of the system integrity. Up panels have now been completed	Evaluation of the first use of a Threatscan remonitoring system for the detection of third participation of the project is to examine the system for transmission pipelines. GE has detested on an operational pipeline in the USA asystem will be installed on No 7 feeder for triates asystem will be installed on No 7 feeder for triates asystem will be installed on No 7 feeder for triates and the pipeline without physica will allow National Grid to identify location of Third Participation of the system integrity before damage occurs.         4 years       Duration of benefits achieved         60%       Project NPV = (PV benefits – PV cost probability of succes and the transmission system. There is work readgorithm in order to detect encroachment act that this can be achieved.         The system has now been shown to be effect the transmission system. There is work readgorithm in order to detect encroachment act that this can be achieved.	Evaluation of the first use of a Threatscan remote-by monitoring system for the detection of third party interference in the system for the detection of third party interference in the system for transmission pipelines. GE has developed tested on an operational pipeline in the USA and Germ system will be installed on No 7 feeder for trial.         Radical       Project Benefits Rating       Project Residu         Internal Grid to identify location of Third Party plant close proximity to the pipeline without physical impact will allow National Grid to take proactive precautionat the system integrity before damage occurs.       Project NPV = (PV benefits - PV costs) x probability of success         The system has now been shown to be effective for cost algorithm in order to detect encroachment activities al that this can be achieved.       The issues surrounding the delays to the project the have been resolved. Remediation has been carried or work deemed of low quality. Upgrades to the battering panels have now been completed and the system is	Evaluation of the first use of a Threatscan remote-by-satellite monitoring system for the detection of third party interference.         Internal £10k       Expenditure in previous (IFI) financial years       Internal External Total         £522k       Projected 2011/12 costs for NG       £0         The objective of the project is to examine the feasibility of an system for transmission pipelines. GE has developed a solutior tested on an operational pipeline in the USA and Germany. The system will be installed on No 7 feeder for trial.         Radical       Project Benefits Rating       Project Residual Risk         14       2         Once the system has been installed on No 7 feeder it is hoped National Grid to identify location of Third Party plant and equit close proximity to the pipeline without physical impact damage to will allow National Grid to take proactive precautionary measure the system integrity before damage occurs.       \$184k         4 years       Duration of benefit once achieved       \$ years         60%       Project NPV = (PV benefits - PV costs) x probability of success       \$ 184k         The system has now been shown to be effective for detecting a the transmission system. There is work required to fine tural algorithm in order to detect encroachment activities although Githat this can be achieved.       \$ 184k         The issues surrounding the delays to the project that were re have been resolved. Remediation has been carried out by GE o work deemed of low quality. Upgrades to the batteries, wind ti hard bean expression system.	



Project title	Third Party Work Surveillance						
Project Engineer	Tony Stonehewer	Tony Stonehewer					
Description of project	to remotely monitor, usir parties engaged in exca	The project will determine whether it is possible, practical, legal and cost-effective to remotely monitor, using cameras in marker posts, the planned activities of third parties engaged in excavation or construction activity within the agreed exclusion zone around National Grid buried pipeline assets.					
Expenditure for	Internal £5k		Expenditu		Internal £	2k	
financial year	External £16k		previous financial y	(IFI) ears	External £	4k	
	Total £21k				Total £	6k	
Total project costs (collaborative + external + NG)	£34k		Projected 2011/12 c for NG		£7k		
Technological area and/or issue addressed by project	A third party, responsib transmission pipeline, m around the pipeline that	ust contac	t National				
	During third party civil works, a National Grid representative will visit the site even two weeks. However, busier traffic makes these visits increasingly costly to ke up against a backdrop of driving down OPEX. Also, a lot of damage could done by the third party in the space of two weeks. Therefore the ability to have quick look at the activity at numerous locations on a daily basis from a cent location would provide increased security for the pipeline, potentially at mu lower cost.				gly costly to keep damage could be e ability to have a sis from a central		
Type(s) of innovation involved	Tech Transfer	Project Rating	Benefits	Projec Resid	<b>t ual R</b> isk	Overall Project Score	
		6		0		6	
Expected benefits of project	Additional reduction in the visit would be used to co party work to be monito site visits, providing an is still potential for dama	hange bai red remote increased	teries. The ely (e.g. da chance of	surveil uly dial-i	lance syste in) in-betwe	em will allow third een the fortnightly	
Expected timescale of project	2 years	Duration achieved	of bene	fit onc	e 5 years	5	
Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success					
Potential for achieving expected benefits	The technology of video call mobile phones is well established, but the ability of such devices to perform reliably in exposed conditions for up to two weeks needs to be shown. At this stage of the project, it has been demonstrated that it is possible to make video calls to the cameras and obtain live video feed from the site. One of the camera systems tested has proved to have a battery life of at least two weeks in the field.				two weeks needs nstrated that it is deo feed from the		
Project progress [Year to End of	monitoring systems and surveillance. The report available, but that site	The project had previously covered a review of currently available remote monitoring systems and the associated legal issues of installing cameras for surveillance. The report concluded that a number of options were potentially available, but that site trials should be undertaken to test out functionality,					
March 2011]	reliability, connectivity a consideration to full impl			er vario	us conditio	ons before giving	

	For the second s
Collaborative partners	receptions.
R&D provider	GL Noble Denton

Project title	Automatic Risk-based	Handling of Plant	Enquiries				
Project Engineer	Rob Greaves	Rob Greaves					
Description of project	Development and trial of an automated web-based response service to advise developers of construction restrictions in the vicinity of National Grid energy transmission assets.						
Expenditure for	Internal £23k	Expenditure in pro		ternal	£6k		
financial year	External £68k	(IFI) financial year	's E>	kternal	£8k		
	Total £92k		Тс	otal	£14k		
Total project costs (collaborative + external + [company])	£407K	Projected [next ye costs for [compar		)			
Technological area and/or issue addressed by project	This project is evaluating whether the risk of third party interference can be reduced by automatic handling of developers' enquiries relating to critical National Grid assets. Such interference can have consequences for security of energy supply, public safety and the environment, together with the associated operational costs and costs from potential prosecution and/or damages claims.						
	Interference damage from third party developers, causing a London black-out, is a credible and potentially costly incident. Having a system that gives instant, repeatable, reliable responses to those third parties (including utilities, contractors and local government) involved in development work in the vicinity of National Grid assets should reduce the risk of interference damage.						
	Third party interference causing environmental damage is also a credible possibility. Methane released from gas pipelines is 20 times more damaging than carbon dioxide. Oil releases from electrical cables can lead to the risk of prosecution, especially if not discovered by National Grid at the time of the damage.						
Type(s) of innovation involved	Tech Transfer	Project Benefits Rating	Project Res Risk	idual	Overall Project Score		
		13	-6		19		
Expected benefits	The proposed system is	s designed to mitigat	te the risk of th	nird pai	rty damage.		
of project	The system will provide comprehensive, accurate and timely asset information and advice based on agreed plant protection rules. Known areas of critical supply and priority/vulnerable customers can be defined in the system and monitored for high risk works. Notification emails can be triggered to plant protection engineers when enquiries are received matching criteria setup in the system, such as the examples listed above or when monitoring named users/organisations that may be causing frequent damage or near misses.						
	National Grid Transmission Land and Development currently handle plant location enquiries from external organisations on a manual basis, utilising a team of about 7 fulltime employees. With an automated response service in place, this team could focus more time on any exceptions, for example the more difficult enquiries, as well as conducting quality assurance and identifying potential improvements to the automated response service.						
Expected timescale of project	3 years	Duration of benef	it once	5 ye	ars		

Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success	£86k		
Potential for achieving expected benefits	The external trial is nearing completion and there is a high level of confidence in the reliability of the system and the viability of providing an external facing system for use by third parties. The expectation is that the project will realise the intended benefits.				
Project progress	A pilot system is available for a trial evaluation following the completion of the following:				
[Year to End of March 2010]	Codification of National Grid Transmission Asset Protection rules for use in the automatic response system				
	<ul> <li>Development of module to generate asset locations plans for National Grid Transmission apparatus against OS background mapping, with appropriate disclaimers, legends and warnings.</li> </ul>				
	<ul> <li>Development of web-based system to allow submission of plant location enquiries, and return by email of appropriate responses (as defined in the codified Asset Protection rules), with a plan attached as appropriate.</li> </ul>				
	• The development of the trial system and support of the system to prove the feasibility of handling plant enquiries through an external facing self service website. Collection of feedback from trial participants and successful completion of the trial at the end of March 2011.				
Collaborative partners	National Grid Gas Distribution, National Grid Electricity Transmission.				
R&D provider	GL Industrial Services	(UK) Ltd			

#### **Road Crossing Maintenance**

Project title	Optimisation of Integrity Management at Sleeved Crossings				;
Project Engineer	Rob Stockley / Joanne Harris				
Description of project	This project is looking in were installed on the NT connecting the sleeves h pressure. This project wi	S in the 60's and 7 ave begun to perish	0's. The and diffic	valves a	and rubber hoses
Expenditure for financial year	Internal £8k External £60k Total £68k	Expenditure in previousInternal £3k(IFI) financial yearsExternal £27kTotal £30k			£27k
Total project costs (collaborative + external + NG)	£129k	Projected 2011/12 for NG	costs	£30k	
Technological area and/or issue addressed by project	<ul> <li>The aim of the project is to carry out research in order to determine:</li> <li>Alternative solutions to the use of nitrogen for providing an inert atmosphere and seal within the sleeve. This should include a review of research carried out and the evidence available to prove a product's fitness for purpose and long term performance. It should also consider the level of proven operator experience.</li> <li>International best practice on sleeve management, picking up on the techniques currently being employed within the European gas industry.</li> </ul>				oviding an inert clude a review of prove a product's uld also consider icking up on the
Type(s) of innovation involved	Incremental	Project Benefits RatingProject Residual RiskOverall Project Score			
		12 0			12
Expected benefits of project	The purpose of this project is to determine and quantify the potential benefits for the UK gas transmission system using alternative methods for providing an inert atmosphere within existing pipe sleeves and to identify the costs of these alternative techniques, ease of installation, ongoing maintenance requirements, performance and overall reliability compared to current practice. This work will include a review of the appropriate fill mechanism for each product.				
Expected timescale of project	3 Years	Duration of benef	it once	5 Ye	ears
Probability of success	60%	Project NPV = (PV PV costs) x pro success			5k
Potential for achieving expected benefits	The information gathered on performance, costs, practical experience and integrity management approach of other operators can then be used to formulate a long term investment plan for sleeves on the NTS. At least two alternatives will now be taken forward by National Grid for field evaluation.				used to formulate
Project progress [March 2011]	used as an alternative fill gels to viscous fluids to g	The initial part of the project had reported details of 8 materials that could be used as an alternative fill for the sleeves to replace nitrogen. These varied from gels to viscous fluids to gases, all selected due to their ability to control corrosion and also be injected into the sleeve through existing connections (or with			

R&D provider	GL Noble Denton
Collaborative partners	None
	Photograph of the final test rig, prior to filling.
	The manufacturer of the remaining short-listed material declined the opportunity to complete the study. This means there is a spare test rig available for the above-mentioned further investigation of the third material, should this be required.
	Consideration is currently being given to further investigation of a third material from the short list, subject to the findings of the manufacturer's own investigation into issues highlighted by this project.
	On the basis of this year's trials, at least two of the four short-listed materials have been found to perform as the manufacturers claim and we will be moving forward to test these products in the field.
	After further consideration, the alternative fill gases were removed from the option due to the issues with maintaining pressure. Four materials (gel or viscous fluid) were taken forward to further trials.
	minimal alterations).

#### Excavations

Project title	MTM (Magnetic Tomography Method) Pipeline Inspection System: Evaluation & Validation						
Project Engineer	Pete Martin						
Description of project	Conduct field trials to evaluate this new inspection method's ability to dete significant metal loss features on buried National Grid pipelines and validate the method's output by subsequent selected excavation and physical examination of the pipelines.						
Expenditure for	Internal £5k	Expenditure in	Internal £0				
financial year	External £70k	previous (IFI) financial years	External £0				
	Total £75k	,	Total £0				
Total project costs (collaborative + external + NG)	£135k	Projected 2011/12 costs for NG	£55k				
Technological area and/or issue addressed by project	above-ground to assess the conditi coating disbondment. However, the locate coating disbondment from	ueness of the MTM Technique: None of the techniques, currently employed re-ground to assess the condition of buried pipelines, are capable of locating ng disbondment. However, the MTM technique is now claimed to be able to e coating disbondment from above ground, and therefore provide simila mation to that generated during an in-line inspection (ILI).					
	non-contact method of inspection pipeline from above ground. It is sa	eveloped to be an innovative, non-intrusive a etion which can provide 100% inspection of s said to be capable of locating pipeline mater e anomalies and forecasting the need for follo action technique has recently appeared in the U being marketed by Transkor Ltd. The techniq th's magnetic field due to the presence of buri eas of high stress in the pipeline, cause significa c field that surround the pipeline and these are own the surface. Excavation of these areas c cause of the distortion. The technique is claim					
	market place and is currently bein measures distortions in the earth's objects such as a pipeline. Areas distortion of the earth's magnetic fie of distortion can be detected from						
	No need for advanced prep conditions.	paration or change	e to the pipeline's operating				
	• Suitable for any pipeline medium transported and presence		e of construction, type of				
	Does not magnetize the pip	0e.					
	Reveals metal loss features	s and cracking.					
	occur under disbonded coating. Alt	of particular benefit where metal loss features Although these features are detectable using ILI and survey techniques, currently employed on g or sizing metal loss features.					
	Historical Note: In 2007/8, the MT the NE Gas Alliance of which, Na performed in Manhattan on a num the pipes were never excavated consequence of this the MTM Consequently, the MTM system sti determine the extent of it's abilities pipelines.	ational Grid US is ber of buried pipe I to evaluate the inspection resu Il requires to be ev	a partner. The trial was lines, but due to problems, MTM results and as a ults were not confirmed. valuated by National Grid to				

Type(s) of innovation involved	Radical	Project Benefits Rating	Project Residual Risk	Overall Project Score	
		12	0	12	
Expected benefits of project	If the MTM system can truly detect the magnetic signature created by significant metal loss on a buried pipeline, the biggest benefit will be that it should enable National Grid to tackle a potentially significant problem that is starting to generate concern.				
	The potentially significant problem is corrosion, caused by disbondment of the coal-tar coating on buried pipelines (most of the pipeline network is now exceeding its original 40-year design life and coal tar coatings, in particular, are giving rise to concern, because coal-tar is a liquid, albeit a very viscous one) Where disbondment occurs, water tends to seep between the pipeline and its coating by capillary action, where it forms a "closed" corrosion cell. The significance of it being a "closed" corrosion cell is that cathodic protection (CP does nothing to reduce the rate of corrosion (CP only works to reduce corrosion of exposed defects).				
	The standard approach pipelines is to conduct i sub-critical defects are conjunction with 'close in much more frequently.	n-line inspection (IL detected by ILI,	I) surveys every the level of CP	14 years. Where is increased in	
	coated with coal-tar. Inte corrosion defects may be no current method to co Grid cannot afford to wai period between two ILI su but cannot diagnose the	al pipeline may have up to 3000 sub-critical defects. 70% of pipelines a with coal-tar. International experience suggests that as much as 20% on defects may be caused by disbondment. However, National Grid h rent method to confirm this. Safety considerations dictate that Natior nnot afford to wait 14 years to measure corrosion rate of defects over t between two ILI surveys. CIPS can detect the location of lowest potentia not diagnose the nature of the corrosion and CP will do nothing to halt be corrosion in a "closed" corrosion cell.			
	If MTM works, it could be used to conduct surveys from the surface du year interval between ILI surveys. It may be able to characteri disbondment on a single survey. Alternatively, if successive MT showed continuing metal loss despite CP levels being raised, this cou a corrosion mechanism that is not affected by CP (e.g. a "closed" co caused by coating disbondment). The metal loss could then be mo MTM until the defect became critical, at which point National Grid down and repair the pipeline.				
	Without MTM surveys (o knowing how extensive coating disbondment. If Grid then has no way of r order to manage the ris corrosion, National Grid v surveys or dig down and defects on the typical pip to an escalation in mainter	is the problem of coating disbondmen monitoring it during t sk to the public of would be required to visually inspect the eline. The increased	closed" corrosion t is a significant p he 14 years betwe pipeline failure f either increase the worst of the 3000 I "pig and/or dig" a	cells caused by problem, National en ILI surveys. In rom this type of e frequency of ILI or so sub-critical ctivity would lead	
	<ul> <li>Typical ILI survey cost for a pipeline (including disrupt capacity): £80k – £100k.</li> </ul>				
	<ul> <li>Typical excavation mountainous are</li> </ul>	on cost: £20k – £3 as).	0k (occasionally ri	sing to £250k in	
		f MTM service (equ analysis): £30k /mon		qualified operator	
	National Grid is currer programme covering a s has highlighted 22 defec Scotland between Aberd prioritise any subsequen	ignificant percentage ts that warrant furth een and Glenmavis	e of the network. I er investigation on If MTM works, it	For example, this Feeder No.12 in could be used to	

	between Dowlais and Dyffryn in Wales. This is a coal tar coated pipeline in a mountainous region, where dig activity would be at a premium.			
	If the project is successful, NGG Transmission might reasonably expect in the course of 10 years to delay by an average of 5 years the cost of digging down to further investigate 1% of the current total 38,000 sub-critical defects. The cost of hiring the MTM kit for 4 months each year would be around £120k per year.			
Expected timescale of project	2 years	Duration of benefit once achieved	5 years	
Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success	£43k	
Potential for achieving expected benefits	Since the MTM project started in September 2010, a site trial has been conducted to evaluate the MTM system on sections of 3 National Grid high pressure pipelines. The MTM results have been directly compared to ILI results and this analysis has shown that there is a good correlation between the two sets of data. A recent dig on the Partington to Warburton pipeline confirmed an area of corrosion that was detected by both systems.			
	The work carried out to date to evaluate the MTM system has shown that this equipment has the potential to be of significant use to National Grid for the detection of features in buried high pressure gas pipelines.			
Project progress	Between September & December 2010, GLND worked with personnel from Transkor UK reviewing and developing their existing field and safety procedures for the MTM system with the aim of having these procedures approved by			
[Year to End of March 2011]	National Grid to be able to perform field trials. In parallel with this, using the UPTIME system GLND personnel identified 6 sections of pipe on 3 pipelines that contained varying levels of defects that were considered suitable for the MTM system to inspect.			
	In February 2011, the MTM system was used successfully to inspect the 6 sections of chosen pipeline. Figures 1&2 below show the MTM system being used to inspect the pipelines.			
	system.	ection of the Dyffryn to Clyda ection of the Warburton to P		
			206	

	Following completion of the onsite trails, Transkor have produced an inspection report. This was completed in March 2011 and the results have been compared to the ILI UPTIME results. This has shown that there is a very good correlation between the two sets of data.
	National Grid Distrbutiion arranged for a P11 dig to be performed on a section of pipe located at Partington. The ILI result had indicated an area of metal loss between 20% and 25%. The MTM system had also detected a feature at the same location. The subsequent investigation of this area on the pipeline, located an area of corrosion consisting of heavy pits, located at the 5 o'clock position and having a length of 0.92 metre, see Figure 3 below:
	Figure 3: Area of corrosion pitting found on Partington pipe.
	The pit depths were measured and the deepest was found to have grown 30% into the pipe wall. The onsite investigation, confirmed that both the ILI and MTM results were correct. In particular, the MTM system was capable of remotely locating the corrosion feature from the surface and giving an accurate GPS location.
	The MTM system uses a traffic light system to rank the located features (Red, Amber & Green) with red being high risk green low risk. The feature at Partington had been ranked as green and the outcome of the P11 assessment ranked the corrosion pitting as superficial. This result also shows a good correlation between the ILI and MTM results for this particular corrosion feature.
	Work is now underway to compile a GL report detailing the work carried out to date and discussing the results from the MTM site trials. The MTM project is currently on track to both time and budget.
Collaborative partners	None
R&D provider	GL Noble Denton

Project title	Development of AC Over Line Survey System				
Project Engineer	Peter Martin				
Description of project	This project will deliver a suitable over line AC survey system that will be used for the initial identification of areas where the levels of AC interference on gas pipelines may require mitigating action. When implemented, the survey system will enable the improved detection and assessment of AC-induced corrosion in gas pipelines, thereby reducing the likelihood of leakage or failure though this particular corrosion process.				
Expenditure for	Internal £5k	Expenditure in pro		Internal	£2k
financial year	External £72k	(IFI) financial year	'S	External £46k	
	Total £77k			Total	£48k
Total project costs (collaborative + external + NG)	£185k	Projected 2011/12 costs for NG		£60k	
<b>Technological area</b> and/or issue addressed by project	AC corrosion has been documented in the UK, mainland Europe and North America. Through-wall failures have been recorded and corrosion rates as high as 1.4 mm/yr calculated. A 2004 report indicates that 24 known cases of AC corrosion were reported in Europe (but this is likely to be only a small percentage of the total). These pipelines were not shown to have any defects during conventional DC CIPS surveys. Increasing installation of power lines, rail transit systems and improvements to pipeline coating quality will all continue to increase AC corrosion instances.				
Type(s) of innovation involved	Significant	Project Benefits RatingProject Residual RiskOverall Project Score		Overall Project Score	
		12	6		6
Expected benefits of project	The business benefit is attained through developing a clear view of the levels of AC interference along a pipeline, rather than just at the test points (as is presently the case). Through this process, mitigation measures can be applied, if necessary, enabling the issue to be effectively monitored and controlled. The potential order of magnitude of costs 'avoided' are outlined above.				
Expected timescale of project	3 years	Duration of benefit once 5 years achieved			
Probability of success	60%	Project NPV = (PV benefits - PV costs) x probability of success£44k			
Potential for achieving expected benefits	Based upon the data captured and analysed from the preliminary field trial there is a high potential for this project achieving the expected benefits.				
	Whilst further trial data is required to fully corroborate the findings to date, and to qualify the technology options, early indications from the data suggest that the technology can identify areas of high current density.				

Project progress [Year to End of March 2011]	The project experienced a significant delay in the availability of the candidate field device and the custom design, development and build of the prototype AC module.
	Further theoretical physics work was conducted in relation to electromagnetic (EM) inductance on the field device and the impact that this could have on any measurements taken in the field. As a result of this a number of mitigating technology options were explored. This resulted in the design, development and bench testing of 2 trailing cable technologies designed to shield the trailing cable from EM induction.
	Bench testing of the trailing cable technologies was undertaken to determine the effectiveness of the shielding technology. The testing took place under controlled conditions using a simulated real world electromagnetic field.
	A draft operational procedure was also written for the candidate device and the supporting trailing cable technologies.
	Following promising results under laboratory conditions for the candidate device, the prototype AC Module and the 2 trailing cable technologies it was decided to test the technology in the field.
	Bad weather conditions in December and January added some further delays to the project. However, in early March the first field trial was conducted on the pipeline adjoining Stallingborough Power Station. This pipeline has experienced AC corrosion in the past and it is known to have very high levels of AC current and voltage induced on the pipeline as regularly monitored via test posts / coupons.
	The field trial was designed to test 3 cable technologies with the candidate device and the associated prototype AC module. The cables technologies tested were as follows:
	<ul> <li>Standard MC Miller copper wire as used in a standard CIPS survey for control purposes i.e no shielding from AC inductance</li> </ul>
	<ul> <li>Specially designed 0.3mm Coaxial cable – Shielded against EM induction</li> </ul>
	• 2 x MC Miller copper wires in very close proximity combined with a prototype shielding device designed to cancel out any EM inductance / interference.
	In addition the following were also tested during the first field trial:
	<ul> <li>Usability of the candidate device, and each cable technology</li> </ul>
	Deployment of cable technology
	<ul> <li>Test the draft operational procedures for the device and the trailing cable technologies in the real world.</li> </ul>
	Soil resistivity tests
	Static voltage and current readings
	Test post voltage and current monitoring
	Measurement of the EM field generated by the overhead power lines.
	A good data set was collected for each of the 3 scenarios and a series of lessons learnt were captured.
	The initial data has been processed in accordance with the formula identified in the theoretical physics studies and this initial data has now been analysed.




Connecting AC Voltage and Current Readings at the test post at Stallingborough power station



MC Miller Candidate device with prototype AC CIPS module and measurement probes attached during field trail at Stallingborough power station



The MC Miller candidate Device with Prototype AC CIPS Module attached



#### **Re-use of Gas Assets**

Project title	Research into Requirements for Gaseous Phase CO2 Transmission					
Project Engineer	Russell Cooper					
Description of project	National Grid is considering the change of use of existing natural gas National Transmission System (NTS) transmission pipelines so that they can be capable of transporting anthropogenic Carbon Dioxide ( $CO_2$ ) from large emitters, such as power stations, to a location where the $CO_2$ can be safely stored. This will require full demonstration, through preparation of a safety case that the activity can be carried out safely.					
	The project involves a undertaken in order that of gaseous phase CO <sub>2</sub>	at a robust safety jus	tificatio	on for the des		
Expenditure for financial year	Internal £21k External £1095k Total £1121k	Expenditure in previous (IFI) final years	ncial	Internal £37k External £639k Total £676k		
Total project costs (collaborative + external + [company])	£2502k	Projected [next ye costs for [compare		£710k		
<b>Te</b> chnological area and/or issue addressed by project	$CO_2$ poses safety risks to people and the complex phase characteristics of the fluid require specialist modelling to assess the hydraulic behaviour on pipeline design and operation.					
	The nature of pure $CO_2$ changes from gaseous condition to a dense phase condition at the critical point. In the gaseous phase, $CO_2$ behaves as a heavy gas, but in the dense phase, the "fluid" has the viscosity of a gas and the density of a liquid. While transportation of dense phase $CO_2$ offers efficiencies due to the properties of the fluid, National Grid's immediate interests are in the transportation of gaseous phase $CO_2$ .					
	The heavy gas behaviour of the gaseous phase $CO_2$ affects the dispersion of the gas and therefore the distances over which it disperses poses a hazard to people. Anthropogenic $CO_2$ contains impurities, and the effects of these impurities on the phase boundary, hydraulic behaviour, hazard distance and pipe integrity require assessment need to be investigated and understood in order that pipeline design and pipeline operation can be carried out safely.					
Type(s) of innovation involved	Radical	Project Benefits Rating	Proje Resid	ect dual Risk	Overall Project Score	
		19	5		14	
Expected benefits of project	This research provides a benefit to gas consumers as it enables $CO_2$ networks to be developed through the reuse of existing natural gas pipeline assets. This change of use will enable natural gas consumers to be protected against the decommissioning costs and associated liabilities that would otherwise be required if a natural gas pipeline is no longer required for natural gas transmission. Further value can be captured for gas consumers by reusing existing pipelines for other applications. The value in question may well be underpinned by calculations of residual asset value.					

	Wider energy consumers, including electricity consumers, stand to benefit if the research enables the development of CO <sub>2</sub> networks to support carbon capture from coal fired generators. It is possible that without this technology there will be a much diminished role for coal in the UK energy mix, leading potentially to higher electricity prices and an impaired outlook for electricity security of supply. Consumers will also benefit from the clear environmental benefits that will be delivered to the UK through the effective mitigation of CO <sub>2</sub> emissions. The UK Government and European Union both believe that Carbon Capture and Storage (CCS) presents an important opportunity for reducing CO <sub>2</sub> emissions. This research can be seen to be aligned with the environmental policies of both national and supra-national bodies, potentially presenting real opportunities to efficiently re-deploy existing natural gas assets in the service of mitigating climate change.		
<b>Exp</b> ected timescale of project	4 years	Duration of benefit once achieved	Resale / reuse of assets lifetime of NTS
Probability of success	80%	Project NPV = (PV benefits – PV costs) x probability of success	£2,747k
Potential for achieving expected benefits	Good - $CO_2$ transportation through pipelines has been in operation in the United States since the 1970's. These activities have been mainly focussed on the transport of naturally occurring $CO_2$ from the source to various oil fields for the purposes of delivering Enhanced Oil Recovery (EOR). It is noted though that the $CO_2$ pipelines in the United States are laid in remote areas and very little research work has been carried out relating safety aspects of pipeline operation. However, the knowledge that these pipelines exist and have been in operation for a substantial period of time provides a high degree of confidence that a successful $CO_2$ transportation network can be developed in Europe.		
Project progress	The Research and Development (R&D) work conducted for gaseous phase Carbon Dioxide ( $CO_2$ ) covers the following four main work streams:		
[Year to End of March 2011]	Thermodynamic characteristics of gaseous phase CO <sub>2</sub> . Fracture control.		
	Quantified risk assessm	nent.	
	Pipeline design and inte	egrity.	
	The following sections outline several of the major work elements undertaken over the last financial year regarding the reuse of existing National Transmission System (NTS) pipeline assets for the transportation of anthropogenic, gaseous phase CO <sub>2</sub> .		
	A2 Analysis of two sections	phase flow and hydrate for	mation in above ground

identified two possible odorant options that could be investigated further. This work wasn't taken any further as it was determined based on other work
GLND recommended that an odorant with repulsive or unpleasant odorant characteristics be used and options for potential odorants were identified. GLND
GLND found no evidence that the practice of odorising pipeline transported $CO_2$ is currently carried out anywhere in the world. Therefore this would be considered a novel application. However, no reasons were identified as to why pipeline transported $CO_2$ cannot be odorised as a means of leak detection.
Detection of $CO_2$ is an important issue as there is no significant direct human response to $CO_2$ (e.g. smell) that could be useful as a detection mechanism. Elevated concentrations of $CO_2$ are toxic to humans and can result in asphyxiation through displacement of oxygen. Germanischer Lloyd Noble Denton (GLND) examined for National Grid the potential for odorising $CO_2$ so that leaks may be readily detected by the human nose, in a manner comparable to detection of natural gas leaks from distribution networks
A3 Odorisation of CO <sub>2</sub>
This work has conservatively estimated that the minimum water content to prevent hydrate formation in the pure $CO_2$ -H <sub>2</sub> O system is 100 ppm(mol).
Hydrate formation will not occur in the above ground sections at the level of water being considered (i.e. ≤50 ppmv). Under upset conditions, it would be predicted that hydrate would be formed in both the pipeline and the above ground sections. Indeed under upset conditions, hydrate will form at temperatures below 8.38 °C.
It is only at a ground temperature of 0°C that liquid phase is predicted to form in the above ground sections. At a minimum operating temperature of 4°C, the pressure and temperature change due to the elevation differences in the above ground section does not result in a phase change of the $CO_2$ under flowing $CO_2$ conditions.
The ground temperature, and therefore the temperature of the fluid, controls the phase behaviour and pressure and temperature drop across the above ground sections, particularly in no-flow conditions.
The main conclusions from the work are:
It has been postulated that due to the decrease in temperature at above ground pipeline sections that there is a risk that $CO_2$ hydrates could form in the presence of water, causing potential flow assurance issues. This study investigated the risk of hydrate formation in above ground pipeline sections under normal and potential upset water concentrations through a review of the available literature as well as with phase and hydraulic modelling.
Study 2 - Analysis of the risk of hydrate formation in above ground pipeline sections
If the temperature were to drop in the above ground pipeline sections then it is possible that the $CO_2$ could enter the two phase region resulting in liquid and gaseous phases being present in the $CO_2$ . Under these conditions, it is important to understand the quantity and residence time of the liquid phase in the pipeline. This study included conducting hydraulic modelling of a typical above ground section of pipeline under both static and transient conditions to analyse the phase conditions in the pipeline.
Study 1 - Liquid formation in above ground pipeline sections
The existing pipeline system contains a number of above ground sections in which it is possible that the fluid temperature could drop below the ambient air temperature. In these sections there is a risk that the temperature drop could result in two phase flow and/or hydrate formation. Newcastle University conducted the following two studies:

MACAW Engineering were engaged to conduct a series of tests to enable National Grid to better understand the corrosion risks of reusing existing pipeline assets for CCS applications.

The aim of the work was to assess potential corrosion rates in conventional (carbon manganese) pipeline materials which could result from an unintentional release of water into a pipeline transporting gaseous phase anthropogenic  $CO_2$ . To assess the effect of impurities on the corrosion risks the tests were conducted in both pure  $CO_2$  gas and in  $CO_2$  gas containing impurities. Reference Figure 1 for a photograph of the test rig arrangement utilised.



Figure 1 Corrosion test rig arrangement

Some of the key conclusions from the work were:

The presence of impurities in the  $CO_2$  gas has had a significant impact on the corrosion rates observed in the gas and the water phases. Higher corrosion rates have been observed in tests with impure  $CO_2$ , than those with pure  $CO_2$ . Noting that oxygen has also played an important role in the corrosion process as indicated by the iron oxide scales.

Low corrosion rates have been observed in the tests. (It is however thought that these rates may be lower than the rates that could be expected in operation, due to masking of the corroding surface by corrosion deposits, and further research work is required in order to clarify the matter).

No stress corrosion cracking was observed in any of the "U" bend samples that were exposed to the gaseous phase  $CO_2$ .

#### A5 Metering of CO<sub>2</sub>

GLND completed work on metering  $CO_2$  in two stages. The first stage being a literature review and the second to clarify that a fiscal orifice plate metering

system and gas analysis system is available on the market for a CCS project.

Firstly the literature review examined the current status of  $CO_2$  metering and a theoretical review was conducted to examine the physical properties and phase behaviour of  $CO_2$ . Typical impurities have been identified and their impact on the gas properties and phase behaviour were considered.

GLND concluded that there was still much to be understood about the transportation and metering of  $CO_2$  for CCS applications. Provided the density and the viscosity of the  $CO_2$  passing through the meter are known, orifice plate meters are capable of measuring to a high accuracy. Ultrasonic and turbine meters (which are typical devices for metering natural gas on National Grid sites) are not currently suitable for metering  $CO_2$  to the required accuracy. High  $CO_2$  content causes serious problems for ultrasonic flow meters currently available on the market because the attenuation of ultrasonic signals is extremely high compared to that of other gases. There are currently no calibration facilities capable of calibrating turbine or ultrasonic meters at the proposed conditions and viscosity under which they are to be used.

The second stage examined in more detail the use of orifice plate meters. One of the key conclusions from the second stage of work was that an orifice plate metering system is currently available on the market to measure  $CO_2$  gas flow in the gaseous phase.

#### A6 Shock tube testing

Investigations have indicated that there are no published decompression measurements for gaseous phase pure  $CO_2$  nor gaseous phase  $CO_2$  with impurities. Decompression data is required in order to determine the toughness level required by pipe incorporated in a pipeline system transporting  $CO_2$  to ensure any propagating ductile fractures are arrested quickly. Decompression characteristics, in terms of pressure and temperature, changes with time during decompression and can be experimentally determined from shock tube tests.

National Grid has conducted a series of shock tube experiments to measure the decompression of various compositions of  $CO_2$  and also to validate phase boundary conditions (pressure and temperature) which have been used to define the maximum operating pressure and minimum operating temperature at which a phase change from gas to liquid will occur. The experiments were initiated by rupturing a disc at one end of a pipe which has been filled with  $CO_2$  or  $CO_2$  mixtures (gaseous or dense phase  $CO_2$  plus impurities) to leave an open end through which the  $CO_2$  will discharge horizontally into the atmosphere. The resulting pressure decay within the pipeline was then monitored and recorded using fast response instrumentation.

The test programme also included dense phase  $CO_2$  in order to ascertain if the existing pipeline assets would be "fit for purpose" for higher pressure  $CO_2$  service which would maximise the transportation capability of the existing assets.

As the tests discharged  $CO_2$  into the atmosphere. National Grid also recorded dispersion measurements which will be used to validate dispersion predictions using "flat earth" models or, if necessary, for model development so that dispersion predictions can be predicted in line with the test results.

The test programme included the following:

Three commissioning tests, Three tests using natural gas, Fourteen (seven pure  $CO_2$  and seven mixtures) gaseous phase  $CO_2$  and impurities tests, Fourteen (eight pure  $CO_2$  and six mixtures) dense phase  $CO_2$  and impurities tests.

The three shock tube tests conducted with natural gas at 85 barg were to:

- provide final confirmation that the test arrangement would deliver valid results as the decompression behaviour of natural gas is well understood and well documented, and
- provide experimental decompression data for a typical existing pipeline under its current operating conditions (i.e. natural gas operating at a

pressure up to 85 barg).
This was then used as a benchmark for the decompression behaviour experimentally determined for gaseous phase CO <sub>2</sub> operation.
This was followed by fourteen gaseous phase tests with pure $CO_2$ and $CO_2$ mixtures at a range of initial pressures and temperatures. These tests were designed to validate the decompression models for pure $CO_2$ , the effect of impurities and the worst case $CO_2$ specification that is likely to be used in the pipeline. There was one test with pure $CO_2$ designed to:
<ul> <li>validate the decompression model's prediction that operation at 38 barg and 0oC would just be in the dense/liquid phase region and</li> </ul>
<ul> <li>demonstrate the difference between decompression in the gaseous phase and in the dense phase.</li> </ul>
Once the gaseous phase tests had been completed, fourteen dense phase tests with pure $CO_2$ and $CO_2$ mixtures were conducted to determine if the existing pipeline assets could be used for higher pressure $CO_2$ service.
A6.1 Test rig
The design of the shock tube test rig was based on extensive studies including the use of modern Computational Fluid Dynamics (CFD) techniques. These studies were conducted by University College London (UCL) and Kingston University and allow the sensitivity of the shock tube test results to for example length, diameter, internal roughness/friction and heat transfer to be evaluated. The results were used in the specification of the shock tube setup to ensure:
Valid data would be experimentally obtained.
• The test data can be applied to large diameter pipes with confidence.
Modern CFD techniques can model friction and heat transfer affects so UCL and Kingston University were engaged to carry out analysis on five sets of actual test results in order to determine the increased accuracy that CFD techniques can provide and get confirmation of results. Utilising both UCL and Kingston University allowed CFD analysis to be conducted in different ways as National Grid wanted confirmation that they gave similar results and it also allowed the accuracy of CFD to predict actual tests conducted to be determined and verified results as different approaches have been used.
Working for National Grid, GLND constructed the shock tube test rig at their Spadeadam test facility in Cumbria. The test rig is a 144 metres long length of pipe with a nominal diameter of 150 mm (6"). Reference Figures 2, 3 and 4 for photographs of the completed test rig.
<image/> <image/>




Figure 3 Photograph of the back end of the test rig





Figure 4 Photograph of the front end of the test rig


### A6.2 Test results


Figure 5 shows typical pressure transducer data (pressure vs time) from a shock tube test and Figure 6 typical decompression pressure vs velocity plot from the shock tube test work conducted.











### A6.3.2 Pipe toughness levels

The key benefit resulting from the shock tube tests is that National Grid now has a validated method for setting toughness levels for pipelines operating with gaseous phase  $CO_2$  and mixtures.

#### A6.4 Typical existing pipeline

As an example, applying the now validated method to set toughness levels to a typical 900 mm (36") diameter existing natural gas pipeline for reuse for the transportation of gaseous phase  $CO_2$  and mixtures.

The existing pipeline will typically have a toughness specification of 27 Joules based on a two thirds Charpy impact test specimen. This corresponds to a (full size) Charpy impact test specification of 40 Joules. Actual toughness distributions have been determined (e.g. by examination of the mill certificates) over the years and it has been confirmed that in general the 40 Joule specification is exceeded.

For the proposed CCS operation (and the typical operating conditions, e.g. with a pipeline Maximum Allowable Operating Pressure (MAOP) of 34 barg) a typical existing pipeline requires a lower toughness level (30 Joules) to ensure crack arrest.

Consequently, a typical existing pipeline will easily meet the Charpy requirement for proposed CCS operation as the toughness level required for  $CO_2$  service is less than the existing toughness of the pipeline for natural gas service.

#### A6.5 Conclusions from shock tube test work

Conclusions from the shock tube test programme are:

- National Grid now has a validated method for setting toughness levels for pipelines operating with gaseous phase CO<sub>2</sub> and mixtures.
- The eighteen gaseous phase CO<sub>2</sub> and mixtures shock tube tests have provided the experimental validation of the predictive models.
- For a typical existing pipeline (900 mm (36") diameter, operating at pressures up to 85 barg with natural gas) and the envisaged compositions, there is experimental confirmation that:
- The decompression behaviour of the CO<sub>2</sub> and mixtures is less severe than natural gas at 85 barg, and
- The decompression behaviour of mixtures can be realistically and conservatively estimated as pure CO<sub>2</sub>.

<ul> <li>Operating conditions can be defined with confidence to ensure pipeline operation is always in the gaseous phase (avoiding operational issues).</li> </ul>
A typical existing natural gas pipeline (900 mm (36") diameter) being considered for reuse for the transportation of $CO_2$ for CCS applications will have been designed for natural gas operation with a 40 Joules toughness specification. The actual toughness levels typically exceed 40 Joules.
For typical CCS operation (with an MAOP of e.g. 34 barg) a lower toughness level (30 Joules) is required to ensure crack arrest.
As dense phase $CO_2$ and mixtures exhibit a "very long" plateau which requires a corresponding significant increase in toughness to arrest ductile fracture. This has dictated that existing natural gas pipelines can only be used in the gaseous phase as they have insufficient pipe toughness to arrest a ductile fracture in the dense phase.
The results of the shock tube test work are to be presented at the:
<ul> <li>Pipeline Industries Guild (PIG) seminar on 1st June titled "Cracking the CO2DE. Carbon Capture, Transportation and Storage".</li> </ul>
<ul> <li>Second international forum on the transportation of CO<sub>2</sub> by pipeline on 22nd and 23rd June in Newcastle.</li> </ul>
A7 Specialist technical support
National Grid continued to engage Pipeline Integrity Engineers (PIE) Limited to provide specialist technical support and assist with managing the various facets/work elements of the R&D work on behalf of National Grid due to their experience of developing R&D programmes and safety standards for the pipeline sector with the Health and Safety Executive (HSE) and having staff with the requisite specialist technical skills.
Some of the primary work activities PIE have been involved are outlined below:
• PIE were actively involved with developing the R&D programme and identifying the detailed work requirements to ensure the programme proposed was robust and will withstand scrutiny by the various Regulators. PIE produced the strategy for safety justification for reuse of the existing pipeline assets based on the proposed R&D programme.
• PIE have been assisting with interpreting the shock tube test results in order to confirm that the existing pipeline assets can be reused in CO2 service.
<ul> <li>PIE have identified several specialist resources who have been utilised as part of the R&amp;D programme and who have been invaluable in assisting with the work due to their wealth of knowledge and experience.</li> </ul>
A8 Summary
Coal will continue to provide a significant percentage of the electricity generated in the United Kingdom (UK) and around the world as it is reliable, low cost, there are abundant reserves available and coal fired generation can easily respond to fluctuations in energy demand. However, coal is also the fuel with the highest carbon emissions and generates significant quantities of $CO_2$ .
The use of CCS has the potential to reduce CO2 emissions from fossil fuel power stations by up to 90%.
The Government believes that CCS is an important way of reducing $CO_2$ emissions given that a significant proportion of the increase in world energy demand is expected to be met by fossil fuels, in particular from coal. CCS can help to meet the UK's increasing energy needs whilst maintaining the security of the energy supply by making coal a more viable option and assists in reducing dependence on gas imports.
CCS is a critical part of the UK's decarbonisation strategy and it facilitates the transition to a low carbon economy.
National Grid's potential involvement in CCS is through offering pipeline transportation services. National Grid has identified the potential for utilising

	existing NTS pipeline assets that are near to or at the end of their regulatory economic life and that are nearly fully depreciated, for the transport of $CO_2$ .
	Utilising the existing NTS pipeline assets for $\text{CO}_2$ transportation provides the following benefits:
	• Speeds up the initial deployment of CCS technology whilst reducing costs and minimising risks. This will benefit the UK economy by providing an efficient technical solution to the practical problems posed by CCS.
	<ul> <li>Helps tackling climate change by allowing faster testing of the feasibility of CCS as a means of substantially abating carbon emissions.</li> </ul>
	<ul> <li>Provides an opportunity for gas consumers to extract residual value from the pipelines being reused which are otherwise expected to be relatively under utilised in the medium term.</li> </ul>
	The R&D work undertaken provides a good foundation for the facilitation of CCS implementation and supports the Government's objectives.
	National Grid can now define pipeline operating conditions to ensure pipeline operation is always in the gaseous phase and have a validated method for setting toughness levels to ensure crack arrest in pipelines operating with gaseous phase $CO_2$ and mixtures based on the detailed shock tube test programme conducted. Reuse of existing pipeline assets minimises the costs of capital investment, the impact on the environment and defers/offsets decommissioning costs for existing pipeline assets which have come to the end of their regulatory economic life.
Collaborative partners	None
R&D provider	Various

## **Above Ground Facilities and Pipelines Risk Assessment Methodologies**

Project title	Risk Assessment Methodologies for Pipelines and AGIs				
Project Engineer	Dave McCollum				
Description of project	Research into the ongoing improvement of risk management software and associated databases for the management of safety risks on gas transmission pipelines. Development of models and procedures through the joint venture 'PIPESAFE Group' and other collaborations. Research into the management of safety risks on above ground installations. Development of models and procedures through the joint venture 'ORDER' collaboration.				
Expenditure for financial year	Internal £15k External £61k Total £76k	Expenditure in previous (IFI) financial years	Internal £0 External £0 Total £0		
Total project costs (collaborative + external + NG)	£2,136k	Projected 2011/12 costs for NG	£70k		
Technological area and/or issue addressed by project	terminals, etc.) asso transmission pipelines explosions) in the unlike a range of potential ca and the COMAH Regu the risks associated wi demonstrate to HSE th (As Low As Reasonably) High-pressure natural major hazards (i.e. fire of gas, due to a ra	present potential ely event of accide uses. Under the f ilations, National ( th these assets ef at risk is managed y Practicable).	e.g. compressor stations, h pressure natural gas major hazards (i.e. fires or intal releases of gas, due to Pipeline Safety Regulations Grid is required to manage fectively, and to be able to it to a level which is ALARP		

	<text></text>					
Type(s) of innovation involved	Incremental		Project Benefits Rating	Proje Resid	ct lual Risk	Overall Project Score
			20	-7		27
Expected benefits of project	This project supports National Grid in optimising the safety of new facilities through appropriate layout and design, and in achieving ongoing improvements in the efficiency and effectiveness of the management of risk associated with AGI's on the high-pressure gas transmission pipeline network. This project supports National Grid in achieving ongoing improvements in the efficiency and effectiveness of the management of risk associated with high-pressure gas transmission pipelines. Through collaboration with other gas transmission companies,					
	development	of i	s able to particip nternational best p from incidents.			
Expected timescale of project	Ongoing reviewed annually		iration of benefit hieved	once	5 years	
Probability of success	80%	% Project NPV = (PV £54k benefits – PV costs) x probability of success				
Potential for achieving expected benefits	High potential that the benefits will be realized. Collaboration reduces costs significantly and enhances the likelihood of success. Implementation of the benefits from the PIPESAFE collaboration and related studies undertaken in this IFI project has been demonstrated by the adoption of a new version of the Hazard Assessment Methodology Manual (HAMM) within National Grid this year.					

#### Project progress

[Year to End of March 2011]

During this period, a new version of PIPESAFE was delivered through the PIPESAFE collaboration, including improved and more accurate fire models and enhanced user functionality. As part of the IFI project, improvements in the tool and knowledge were implemented in an updated version of the Hazard Assessment Methodology Manual (HAMM); a National Grid document which specifies how risk assessments of high pressure gas pipelines must be carried out for National Grid.

A review of gas release incidents on National Grid's high pressure pipelines and related installations was carried out, to examine trends and to highlight issues. The two reports prepared are intended to be the first in an annual series and provide a sound basis for future reporting (which will be less onerous to maintain); to be used as a key performance indicator to monitor performance and focus research in future years.


Good progress was made with several joint industry collaborations concerned with pipeline safety, funded through this project. This included the conclusion of Phase 1 of the AGI Failure Frequency project, which delivered recommended failure frequency failures for use in quantified risk assessments of Above Ground Installations, and with measuring and improving the effectiveness of safety measures (the ESM project) for pipelines. During this year, an initial series of field trials were undertaken to investigate the ability of physical protection laid above pipelines to resist impact damage from different types of excavating machinery.



oil stabilizer « Bomag 121 »

CompCab, a software package developed for National Grid to perform quantified risk assessments of compressor stations, has been modified to include an updated method for calculating the gas accumulation within particularly congested regions inside compressor cabs. This modification was implemented following research work carried out for this project to assess the modelling of small leaks using a more sophisticated computational fluid dynamics (CFD) code. Whilst it would be impractical to carry out such timeconsuming and detailed CFD assessments of all releases, the results from a limited number of model simulations have been used to help improve the simpler models that are used within the CompCab risk assessment package. The package itself has been extended to provide further output from the calculations that can be used to help carry out practical studies, such as fire risk assessments, for the compressor sites.

Work has also been undertaken for National Grid to suggest design



### Ageing valve research

Project title	Plumley Block Valve Removal					
Project Engineer	Steve Johnstone					
Description of project	Research into factors affecting valve condition within pits. This information will be used as evidence for helping the business to determine valve technical asset lives and updating Maintenance Policy where appropriate.					
Expenditure for financial year	Internal £6k	Expenditure in	In	iternal £8k		
	External £3k	previous (IFI) financial years	E	External £145k		
	Total £8k	,	Т	otal £15	3k	
Total project costs	£161k	Projected	£	0		
(collaborative + external + NG)		2011/12 costs fo NG	r			
Technological area and/or issue addressed by project	An opportunity has arisen to remove a pit-installed, life-expired block valve from service. This will allow further detailed condition analysis on a typical block valve installation, where the output from these findings will provide evidence to the business on Technical Asset Lives for valves installed within pits and where appropriate update Maintenance Policy.					
Type(s) of innovation involved	Incremental	al Project Project Overall Benefits Residual Project Rating Risk Score			Project	
		18 1			17	
Expected benefits of project	If an ageing block valve fails closed, it can negatively affect the security of the energy supply. If an ageing block valve fails open, it could significantly increase the severity of a pipeline failure incident. Ageing block valves are also responsible for unplanned emissions of natural gas (including 85-93% methane, which is a greenhouse gas) into the atmosphere. National Grid is therefore considering replacement or repair of these assets, together with methods to prioritise such actions. This project					
	will develop and evelop for conducting repared					
	Cost to repair this t	ype of asset = £10	0k			
	Cost to replace this	type of asset with	new	= £200k		
	66 Block valve sites in pits x difference between repair/replace $(\pounds 100k) = \pounds 6.6M$ potential cost saving.					
Expected timescale of project	2 years	Duration of bene once achieved	əfit	5 years		
Probability of success	60%	<b>Proje</b> ct NPV = benefits – PV co x probability success		£263k		

Potential for achieving expected benefits	The work to date has highlighted various issues surrounding condition and performance of aging in-service valves that may have significant impact on any future repair/replace methodology.					
	Therefore there is positive potential for this work to deliver the expected benefits.					
Project progress [Year to End of March 2011]	The test and analysis work for this project is now complete. The visual inspections showed no significant external deterioration of the valves or pipe assemblies due to external corrosion.					
	The pressure tests on the 36" and 8" valves showed all valves to have poor sealing capabilities during high pressure hydraulic testing.					
	The post test Non Destructive Testing (NDT) of the welded joints using ultrasonic, magnetic particle inspection and radiography revealed a number of unacceptable defects including porosity, slag inclusions, cracks and lack of root fusion.					
	Material Testing through chemical analysis, micro structural examinations, charpy impact and tensile testing on the 1", 8", 24" and 36" pipework was undertaken in order to identify their material properties.					
	In addition, further assessments were undertaken to determine the condition of the following sub-components:					
	Stub bolt wastage on buried bolted joints					
	<ul> <li>Main line ball valve stem seal, seat ring seal &amp; spring integrity</li> </ul>					
	Locally operated gearbox internals.					
	The photographs below show the block valve assembly before removal, the 36" valve built into a pressure vessel, pressure test graph and weld x-ray.					
Collaborative partners	None					
R&D provider	GL Noble Denton					

Project title	Ball Valve Seala	Ball Valve Sealant Testing				
Project Engineer	Steve Johnstone					
Description of project	Research into the chemical properties of a 42" ball valve, with respect to the potential injection of solvents to remove old stubborn sealant.					
Expenditure for financial year	Internal £6k External £17k Total £23k	Expenditure in previous (IFI) financial yearsInterna Externa Total				
Total project costs (collaborative + external + NG)	£70k	Projected 20 costs for NG		£0		
Technological area and/or issue addressed by project	A number of Nuovo Pignone ball valves were removed from service at Aberdeen Compressor Station due to their poor performance in terms of pressure containment. An investigation found that the lack of sealant and the inability to inject further sealant was the underlying cause. This project seeks to determine whether old sealant can be removed in situ with the use of solvent, to allow the injection of new sealant.					
Type(s) of innovation involved		Project Benefits Rating			Overall k Project Score	
		11	0		11	
Expected benefits of project		d re-inject seala	nt into N	Nuovo P	cedure that can be ignone ball valves ves from service.	
Expected timescale of project	2 years	Duration o		efit 5 ye	ears	
Probability of success	60%     Project NPV = (PV benefits – PV costs) x probability of success     £33k				ik	
Potential for achieving expected benefits	The solvent chosen for these trials appears to have worked well and poses no issues in terms of its effect on the sealing polymers in the valves.					
	The report suggests using valve flush and sealant pumps with a higher flow capacity to enhance the probability of successfully developing a procedure for valve remediation.					
Project progress	This project is no	w complete.				
[Year to End of March 2011]	solvent was effe existing valves.	This project is now complete. The results from the Eco-Solv trials were encouraging insofar as the solvent was effective in breaking down old, hardened deposits in existing valves. This was demonstrated during an on-site trial at Diss compressor station.				
		equent inspection	on of the	e valve	vice valve was not following removal this application.	

	Eco-Solv pumping rates/velocities have been identified for future investigation, as it appeared that the lack of capacity in this area was a reason why Eco-Solv injection performance was disappointing during both the workshop and on-site tests.
	In addition, to assist with the Eco-Solv retention within the ball valve seat ring and increase the solvent contact time it has been suggested it would be worthwhile investigating whether the Eco-Solv product could be manufactured into a gel prior to any further injection trials.
Collaborative partners	None
R&D provider	GL Noble Denton

Project title	Ledeen Valve Actuator Tie Rod Condition					
Project Engineer	Steve Johnstone					
Description of project	This project aims to inform National Grid on how the severity of valve actuator tie rod deterioration contributes to the risk of failure within the substantial population of scotch yoke design valve actuators fitted with piston cylinders held in place with external tiebars installed on the NTS. It is understood that similar failures in the upstream sector have presented a significant safety hazard to maintenance operatives, and generated concerns over the reliability of this design of valve actuator.					the risk of failure ke design valve with external tie- ilar failures in the safety hazard to
Expenditure for financial year	Internal £5k External £10k Total £15k		Expenditur previous financial ye	(IFI)	Internal External Total	
Total project costs (collaborative + external + NG)	£36k		Projected 2011/12 co for NG	sts	£21	
Technological area and/or issue addressed by project	£-36k					re to be removed r Station. These tion. Of particular rs to the actuator severe corrosion. Emergency Shut acility. This failure e with the valve investigation, tie he end plate and by stored energy. things that; ne spring housing e with particular rods which may inspection of the be carried out to I plates on spring ntial for moisture ection. of actuator could entioned offshore
Type(s) of innovation involved	spring return ESD valve actuators. Their concern has been heightened by the observation of significant corrosion on the valve actuators at Bathgate.IncrementalProject BenefitsProject ResidualOverall Project Score				sion on the valve Overall	
		Ratin	IJ	Risk 0		10

Expected benefits of project	Several hundred scotch yoke design of actuators are currently in service on the NTS. This project will inform National Grid on the how the severity of valve actuator tie rod deterioration contributes to the risk of failure, so that their modification or replacement can be prioritised by in-situ assessments, conducted as part of the periodic maintenance programme. As well as the direct threat to maintenance operatives in close proximity to a valve actuator undergoing this type of failure, the failure of a valve to operate reliably can increase the threat to safety and the environment from loss in integrity or reduce the availability of capacity. Increased awareness of the risk of failure associated with tie rod and actuator cylinder deterioration will also help to ensure that sufficient budget is made available to cover any significant replacement or modification costs.				
Expected timescale of project	1 year	Duration of benefit once achieved	5 years		
Probability of success	60%Project NPV = (PV benefits - PV costs) x probability of success-£26k				
Potential for achieving expected benefits	The number of valves at Bathgate represents a small sample of the total population of this type of valve actuator design on the NTS. However, the Bathgate examples do appear to be in poor condition and are of an age that is not untypical of many others. It is expected that the project should at least deliver an assessment of how soon the Bathgate valve actuators would need to be replaced or modified. The project should also develop and demonstrate a suitable methodology for opportunistic collection of further evidence during subsequent decommissioning activity, it may also be necessary to conduct similar tests on spring return actuators as these offer a higher risk potential in comparison to the hydraulic double acting actuators.				
Project progress [Year to End of March 2011]	HSE reports were reviewed on the failure of a spring return valve actuator in the offshore industry. Documents referenced by the HSE highlighted that tie rods on actuators can be exposed to corrosion degradation, such that the following are recommended:				
		owners should have a pro rity of actuator and tie rod coa			
		ing replacement in the event			
		s on extent of thread degrada benchmarking National Grid			
	Findings from benchmarking National Grid's policies against industry best practise detailed in the HSE referenced documents showed that:				
	<ul> <li>National Grid is meeting their legal obligation by having procedures to safely maintain their assets</li> </ul>				
	<ul> <li>National Grid needs to include actuator tie rods in their coating maintenance procedures as these are not captured during the CM/4 inspection on valve accessories.</li> </ul>				
	actuator tie r	below show the extent of rods that have been receive hat will now commence next y	d by GL prior to the test		



### **Methane Emissions**

Project title	Alternatives to Venting from the NTS Gas Transmission System					
Project Engineer	lan Briggs					
Description of project	The key objective of this study is to develop practical methods to reduce the emissions of methane that would otherwise occur durin venting to the atmosphere from the natural gas transmission network.					
Expenditure for financial year	Internal £9kExpenditure in previous (IFI) financial yearsInternal £9kExternal £211kExternal £174kTotal £220kTotal £183k					
Total project costs (collaborative + external + NG)	£965k	Projected 2011/12 costs for NG	£562k			
Technological area and/or issue addressed by project	Natural gas, which is typ environment from gas tra including:	ansmission networks	s in a number of ways, (e.g. elastomer seals,			
	<ul> <li>Operational venting for decommission/repair or extensinetworks</li> <li>Process venting from equipment (planned and unplann</li> <li>Fugitive leakage from pipeline equipment.</li> <li>Venting and fugitive leakage constitutes a significant part of overall methane losses to atmosphere. Fugitive leakage from NTS has been estimated to be of the order of 4000 tonne annum. Although this project will not address fugitive emission figure is given here to compare with operational venting of me (i.e. planned venting for maintenance or automated ventil compressor units during emergency shutdowns).</li> <li>Planned venting can arise from a number of sources aroun network, including venting at compressor sites and pip decommissioning prior to repairs, replacement or modific activity.</li> <li>Planned venting at compressor sites is monitored and rec through the on-line control system. For 2007, NTS reported 1 Environment Agencies that there had been 1887 tonnes of n gas emitted by planned vented from compressor stations.</li> <li>Pipeline pressure is typically reduced to 7barg by recompressinto an adjacent pipeline. However, the last 7barg can n sensibly recompressed using the available equipment. It is the safely vented to atmosphere. Historical trends suggest the excess of 150,000m<sup>3</sup> of pipework volume is vented to atmosph this way each year (about 1000 tonnes of gas).</li> <li>Clearly there are sound environmental and energy effic reasons for developing methods to reduce the amount of v natural gas. There are several points that influence the c venting best practice, including both commercial and opera factors in addition to energy saving and environmental cond These concerns include the consideration of:</li> </ul>					
	<ul> <li>Distance between pipeline block valves. These isolation distances are tending to increase and thus lead to increased</li> </ul>					

	vented volun	nes during decor	nmissioning.			
	to enable	<ul> <li>Installation of Booster Units at Pig Trap or Block Valve Sites to enable better management of the decommissioning activities.</li> </ul>				
	To improve the environmental performance of final stages of the					
	• •	decommissioning process several options are available including:				
	-	as and use elsev gas. Methane				
	significantly carbon dioxi	greater "Global \ de, approximatel nvironmental imp	Varming Potenti y twenty times.	al" (GWP) than		
	Use the gas	at the decommis	sioning site.			
Type(s) of innovation involved	Radical	Project Benefits Rating	Project Residual Risk	Overall Project Score		
		18	-1	19		
Expected benefits of project	The benefits from un	dertaking this wo	ork include:	I		
		t of new best during decomm e		vering methane vities prior to		
	Reduction in	National Grid's I	methane emissio	on inventory		
	<ul> <li>Improved en</li> </ul>	ergy manageme	nt.			
	A financial benefit can be derived from consideration of reduced methane emissions. $CO_2$ emissions are currently traded at £25/tonne. Natural gas emissions are recognised to be twenty times more damaging to the environment, such that £500/tonne might be expected when methane is added to the European Emissions Trading Scheme.					
	Planned venting down of gas transmission pipelines for maintenance accounts for about 960 tonnes of methane emissions per year (£480,000 per year).					
	Operational venting emergency scenario 1800 tonnes (Advar year (£900,000 per	s and for maintentica Report 644	enance accounts	s for more than		
	If the gas can be captured, stored and used to fuel generators to provide 5kWe/tonne, and we assume that the cost of bought-in electricity is 8p per kW-hr:					
		to pipeline vent 8760 hours * 50				
		to compresso (1800 / 960) * £				
Expected timescale of project	4 years	Duration of benefit once achieved	Lifetime			
Probability of success	60%	Project NPV (PV benefits – costs) probability				

		success			
Potential for achieving expected benefits	that substantial natur	al gas emissions savined the gas capture	n bring are still evident, in ings can be made. The lab capability and the process		
	is still generally valid	l although the actual arbon price and the a	ncial benefits listed above values have changed due Iteration of the value of the		
Project progress [Year to End of March 2011]	feasibility phase of th overall natural gas	e project, the focus h capture process t	al technical and economic as been on developing the o a stage of half-scale on, a Decision Support		
	natural gas, estimate	the cost-benefit by re	tify the vented amount of educing the amount vented est options to reduce the		
	The feasibility study and laboratory scale demonstration of adsorbed natural gas (ANG) storage highlighted the potential benefits of this technology on compressor stations. Gas that would otherwise be vented following compressor unit shut-down can be stored and re used for other site operations. Detailed design work has focused on producing a "technology ready" system that can be replicated on selected National Grid compressor sites. The detailed design work has involved HAZOP, HAZID and Safety Integrity Level (SIL analysis, together with mechanical engineering and instrumentation design to meet the process requirements for equipment on National Grid sites. Equipment suppliers have been selected and test site works planned at Bishop Auckland test site.				
	(P&ID) for the half-sc Outline operational process evaluated f	ale demonstration ins flows have been de irom both a capture	termined and the overall of the vented gas and		
	discharge of the vessel. Key equipment, in addition to the ANG vessel, for the overall process are a small compressor to assist in the storage charging process, a gas heater to assist in maintaining discharged gas quality and a guard bed vessel to capture the non- methane components to prevent degradation of the ANG storage				

	aanah ilitu
	capability.
	The design phase is now nearing completion, orders for long-lead- time equipment have been placed and test site readiness is being assessed to enable the detailed test work and performance evaluation of the process to be undertaken.
	In parallel with the ANG demonstration work, a Decision Support Spreadsheet has been developed to enable users to calculate the amount of gas that could be vented, and the environmental and cost implications for this activity.
	The Spreadsheet can be used for a number gas industry operations including Compressor venting, venting from Pipeline maintenance and repair, and venting from smaller-scale activities like PIG trap or filter maintenance. The Spreadsheet highlights the potential emission avoided through use of different technologies and enables users to assess the best options for specific sites or operations. It is currently undergoing final testing before distribution to the National Grid Project Steering Committee for evaluation.
Collaborative partners	None
R&D provider	GL Noble Denton

### Reducing risks

Project title	Geotechnics					
Project Engineers	Alan Hodder / Brian Woodhouse					
Description of project	Research into (i) "static" soil restraint to buried pipework and (ii) vibration behaviour of buried pipework.					
Expenditure for financial year	Internal £6k External £17k Total £23k	Expenditure in previous (IFI) financial years	External £			
Total project costs (collaborative + external + NG)	£106k	Projected 2011/12 costs NG	for <sub>£0</sub>			
Technological area and/or issue addressed by project	<ul> <li>The aims of this research and development project were to reduce uncertainty in the evaluation of soil restraint to, and vibration behaviour of, buried pipework and thus improve confidence in the stress analysis of pipework, thereby enhancing safety, supply reliability and cost efficiency in the design and maintenance of the gas transmission pipeline systems. This has been done by:-</li> <li>reviewing previous corporate recommended practice for the evaluation of static soil restraint parameters used in pipework stress analysis in the light of additional published test data and restraint prediction theories, and</li> <li>investigating the response of buried pipework to vibration and developing design guidance to mitigate failure risk, noting previous instances of fatigue failure in small bore "stabbing" connections.</li> </ul>					
	guidance for incorporation into company specifications and contract for new-build assets and for the assessment or modification of existing assets. The work included in this project is now complete and the results are under review within National Grid to assess (i) needs for additional work and (ii) revisions to corporate design/analysis specifications and practice. (Note: The original scope included assessment of permissible pipe strain criteria but explicit project needs meant this work was accelerated and covered elsewhere.)					
Type(s) of innovation involved	Tech Transfer	Project Benefits Rating	Project Residual Risk	Overall Project Score		
		9 3 6		6		
Expected benefits of project	This research has provided both (i) substantial improvements in the 'confidence level' in the evaluation of buried pipework soil restraint and (ii) significant data, knowledge and consequent design guidance for the avoidance/reduction of vibration fatigue failures on buried pipework.					
	The additional data and knowledge gained will directly feed into improved design and analysis practices and hence contribute to enhanced safety, supply reliability and cost efficiency of the high- pressure gas transmission system. Example consequential benefits					

	include:					
	<ul> <li>Increased scope for pressure up-rating of pipelines, less conservative designs on new pipeline installations, reduced costs of remediation, protection and replacement of steel pipelines. (Where the pipe stress outputs is more favourable than before the project),</li> </ul>					
	• Reduction in failure risk (especially from fatigue effects) both from new-build or modification projects and from more reliable prediction of intervention needs and timing on pipelines subject to ground movement and/or defective existing assets. (Where the pipe stress outputs is less favourable than before the project).					
	continued developme	ct outputs contribute to nt of pipeline safety s and give confidence	standards to satisfy			
	knowledge gained into	design guidance packa future work will ensur company and thus sa	e 'consistency' of best			
Expected timescale of project	4 years	Duration of benefit once achieved	5 years			
Probability of success	60%	£-9k				
Potential for achieving expected benefits		ntially completed in 200 010/11 to allow time fo				
Project progress	1) "Static" soil restraint	:-				
[Year to End of March 2011]	The Soil Restraint Calculator spreadsheet tool, developed by the project allows the stiffness, ultimate load and ultimate displacement of soil restraint (to buried pipework) to be readily evaluated in the axial, lateral, downward and uplift direction for both granular and cohesive soils (of varying densities/strength).					
	2) Vibration behaviour	of buried pipework::				
	Soil damping levels determined in all tests on the vibration behaviour of buried pipework were consistent with commonly published ranges. The work has given a useful insight into the vibration behaviour of buried pipework and will facilitate improved design and installation practice. Further work may be considered, notably with respect to the effects of (historical) 'soft fill' around below-ground stabbings and the variation in vibration response which may arise as backfill characteristics change over the life of an installation (e.g. due to self- weight consolidation or rainwater percolation).					
Collaborative partners	None					
R&D provider	GL Noble Denton					
	Pipeline Maintenance	Centre				

Project title	Development of improved suction pipework filtration methods for compressors						
Project Engineer	Brian Woodhouse	Brian Woodhouse					
Description of project		Develop an understanding of the mechanisms that cause vibration in strainers at compressor stations.					
	Establish the sensitivi design parameters.	vity of the vibrat	ion and pressu	re drop to key			
	Identify a preferred NTS.	configuration of	filtration for a	doption on the			
	The concept of using a suction strainer to o dropped in favour of p practice, operational equipment types.	determine the op practical reviews	timal strainer d of the mechanie	esign has been cal design, best			
	One or more of a numerical before			• •			
Expenditure for financial year	Internal £5k	Expenditure in previous	Internal £9k				
	External £15k	(IFI) financial	External £51k				
	Total £19k	years	Total £60k				
Total project costs (collaborative + external + NG)	£80k	Projected 2011/12 costs for NG	£0				
Technological area and/or issue addressed by project	<ul> <li>The use of a strainer carries a number of risks and uncertainties that are associated with the flow of the gas through the device. These include:</li> <li>The risk of vibration failure of the strainer itself or adjacent components, including small-bore pipework or the</li> </ul>						
	<ul> <li>The potential for large pressure drop which will waste fuel and can account for a significant percentage of the whole fuel cost for the site.</li> </ul>						
	<ul> <li>The potential for the strainer to be a major source of noise pollution.</li> </ul>						
	should only b						
Type(s) of innovation involved	Significant	Project Benefits Rating	Project Residual Risk	Overall Project Score			
		13	1	12			
Expected benefits of project	Fewer failures assoc reduced OPEX for rep						
	Less pressure drop across compressor – reduced OPEX and emissions. There are some sites where the power dissipated by the strainer is thought to account for about 10% of the fuel consumption of the compressor. Improved selection of strainers for different applications – appropriate filtration.						

Expected timescale of project	2 year	Duration of benefit once 5 years achieved				
Probability of success	60%	Project NPV = (PV benefits - PV costs) x probability of success£145k				
Potential for achieving expected benefits	To establish the level of protection required of a compressor installation and to identify the requirements which would achieve that level of protection. This could remove the need for strainers thus removing the risk of their failure and subsequent damage to the compressor plant which results in station outages.					
Project progress [Year to End of March 2011]	The initial CFD modelling of flow and pressure drop through a strainer proved interesting, however when attempting to scale the model up to a relevant size this approach proved not to be cost effective and has been stopped.					
	The alternative approach was therefore to carry out a bench marking exercise and mechanical design review that identified the critical filtration requirements as defined by the compressor vendors, reviewed of the design and construction philosophies adopted by strainer manufacturers, and explored of the filtration practices adopted by several European gas network operators.					
	The second stage of this programme of work comprised a workshop (carried out in July 2010) where the critical filtration system design and operational issues identified from the first stage were discussed by key parties from National Grid and GL Noble Denton. A strategy for the specification and selection of filtration systems was also discussed and is presented within this report.					
	The key recommendations from this work were that the preferred solution for compressor filtration, for normal station operation, is to install centrifugal separators on the station inlet, and in-line strainers in the unit suction pipework for commissioning and initial operation purposes only. A reduced filtration efficiency station system could be installed as a secondary arrangement if it is able to offer a cost saving benefit compared to additional centrifugal devices.					
	Work is underway to update National Grid Procedures and Specifications in line with the recommendations of this report.					
Collaborative partners	None					
R&D provider	GL Noble De	nton				

# Above ground Facilities Reducing Risk

Project title	Installation Station].	of IRI	5	separators	[at	Carnforth	n C	com	oress	sor
Project Engineer	Paul Sinclair									
Description of project	Install IRIS Compressor		ors	s in the fuel	ç	as supplies	s of	fΑ	and	В
Expenditure for financial year	External S121k in previo			<b>Expenditure</b> <b>previou</b> s FI) financial ears	Internal £20k External £76k Total £96k					
Total project costs (collaborative + external + NG)	£247k		2	Projected 011/12 osts for NG	£	1k				
Technological area and/or issue addressed by project	To trial the use of a rotary separator that will easily remove liquid contaminants form the fuel gas supply, thus increasing the efficiency and life of the gas generators.									
Type(s) of innovation involved	Tech Transfer			Project Benefits Rating		Project Residual Risk	Ρ	vera roje core	ct	
			ſ	11		1	1(	C		
Expected benefits of project	To remove liquid contaminants form the gas supply providing the fuel to the gas generators thus increasing the efficiency and life of the gas generators. Monitoring the amount of liquid removed will determine the success of the scheme. Monitoring the amount of liquid removed will determine the success of the scheme.					of will				
Expected timescale of project	4 years Duration of benefit once 5 years achieved									
Probability of success	60%Project NPV = (PV benefits - PV costs) x probability of success£27k									
Potential for achieving expected benefits	There is a high likelihood that the IRIS filters will remove liquids, if they are present. The remaining uncertainties are whether all significant liquid contaminants would be removed from the fuel lines; and whether this will lead to a detectable reduction in major overhaul frequency for the gas turbine engines.									
Project progress [Year to End of March 2011]	The two IRIS separators are ready to be installed at Carnforth compressor station. Following completion of the design work, a further amount of funding will be required to complete the installation. The amount has yet to be confirmed.									

Collaborative partners	None
R&D provider	Dresser Rand

Project title	Advances in Compressor Pipework Vibration Monitoring and Effectiveness of Instrument Stabbing Encapsulation to Reduce Vibration Response							
Project Engineer	Brian Woodhouse	Brian Woodhouse						
Description of project	1. Advances in Com	pressor Pipework	Vibration Monit	oring Surveys				
	This project will eva used to improve vibration monitoring the cost and increas	the reliability an on compressor st	d performance ation pipework,	e of long-term while reducing				
	Vibration monitoring high pressure piper is not taken. Such f can involve a larg pressure into the su	vork attachments ailures can be RID e uncontrolled re	that may fail if DOR-reportable lease of natura	remedial action e because they				
	2. Effectiveness of Vibration Response		ing Encapsulat	tion to Reduce				
	This project aims to prove that a convenient encapsulation technique (which has so far only been applied on a temporary trial basis) can be considered as a permanent approved mitigation measure against fatigue failure that would otherwise result as a response to nearby vibration sources.							
Expenditure for financial year	Internal £4k	Expenditure	Internal £2k					
	External £10k	in previous (IFI) financial	External £114k					
	Total £14k	years	Total £115k					
Total project costs (collaborative + external + NG)	£129k	Projected 2011/12 costs for NG	£0					
Technological area and/or issue addressed by project	Vibration of instrument stabbings and other pipework at National Grid's compressor stations and terminals has previously given rise to fatigue failures, and a large programme of work has been undertaken to modify pipework identified as being at risk. As part of this work, pipework vibration monitoring at National Grid's compressor stations and terminals has been used to assess the risk of fatigue failure following any incidents, and as part of a screening exercise. Where the risk is high, remedial action has been taken to reduce the risk.							
Type(s) of innovation involved	Significant	Project Benefits Rating	Project Residual Risk	Overall Project Score				
		15	-1	16				
Expected benefits of project	National Grid currently spends approximately £200k per annum conducting long-term surveys of vibration on 4 compressor stations. This is likely to continue for the next 3-4 years. It is possible that this annual cost could be reduced to some degree by the introduction of new technology. However, such savings would likely not cover the cost of purchasing the new equipment. Bigger savings would be expected to come from improvements to either the quality or reliability of the resulting surveys, or the number of stations that could be surveyed simultaneously (or perhaps even permanently). A validated method for use on identified 'at-risk' stabbings to							

	mitigate high vibration, and which can be easily implemented with minimal disruption of station operations, will be of significant benefit and offer savings in the time and expenditure required for design and installation.					
Expected timescale of project	2 years	Duration of benefit once achieved	5 years			
Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success				
Potential for achieving expected benefits	Finding a monitoring system that can replace the current surveys has a medium chance of success due to the cost that may be involved with the role out of the monitoring system.					
	The initial findings of the small number of early trials of the stabbing encapsulation technique suggest that detailed investigation of the behaviour has a high chance of success.					
Project progress [Year to End of March 2011]	Part 1 - This project has looked at ten different sensor technologies, and a detailed review of their capabilities undertaken including a cost benefit analysis of the different systems.					
	In addition to the different techniques the different communication media were also investigated, ranging from fibre-optic to wireless local area network (WLAN). From the ten techniques assessed, three have been proposed to be taken forward for technological trial, with the intention of determining their true effectiveness in the field.					
	The project scope has been updated following evidence of high electrical noise interference being present on some sites, which has prevented field trials to be completed satisfactorily.					
	Part 2 - The test rig for the stabbing section of this project has been constructed and the testing of un-encapsulated and encapsulated stabbings has been completed. The study has shown that encapsulation proves a successful long-term measure for mitigating high levels of vibration. Testing with failed bonding of the encapsulation to the stabbing also proved that the technique still had an effective mitigating influence on the pipework vibration.					
	A National Grid wo	rk procedure is in final s	stages of completion.			

	<image/>
Collaborative partners	None
R&D provider	GL Noble Denton

# **Environmental Impact**

Project title	Environmental Study for Future Above Ground Facility Developments					
Project Engineer	Neil Dawson					
Description of project	This project aims to identify what needs to be considered (in 2009 and the next 7-years) during the design of above ground installations (i.e. offtakes, multi- junctions, block valve sites and compressor facilities), if the design objective is changed from simple least cost to pursue an ambition to create the least environmentally damaging facility possible. The second objective is then to identify the relative costs and applicability of each design option so that conclusions can be drawn about the best available techniques (from an environmental and cost perspective) that should be applied over the medium term.					
Expenditure for financial year	Internal £4k External £92k Total £97k		Expenditure Inte		ernal £2k ernal £44k tal £46k	
Total project costs (collaborative + external + NG)	£162k Projected £1 2011/12 costs for NG		£15	5k		
Technological area and/or issue addressed by project	A major source of planning delay has been objections that relate to the environmental impact of our proposed developments. In order to respond to such challenges National Grid needs to be able to discuss the merits of technologies that may have been rejected as well as those that are actually utilised. This type of information is not available to National Grid at present and represents a significant risk National Grid in the planning process.					
Type(s) of innovation involved	Tech Transfer		Project Benefits Rating	R	roject esidual isk	Overall Project Score
			7	4		3
Expected benefits of project	<ul> <li>The results of this piece of work will be used by National Grid to;</li> <li>Support future planning applications for all above ground facilities, with complexity up to and including gas compressor stations. It will provide evidence of extensive research undertaken to specify the minimum range of innovative options that were required to be considered during project-specific environmental BAT studies.</li> <li>Where appropriate rewrite its policies for design of gas installations.</li> <li>This should enable National Grid to reduce the delays associated with addressing public concerns over the environmental impact of a new facility, by being proactive and having suitable information in advance of potential projects (and the ensuing objections).</li> <li>National Grid should also be able to reinforce its position as a good steward of the environment, because it will be seen to be proactively managing, and seeking to reduce, its impact on the environment to the benefit of the UK.</li> </ul>					
Expected timescale of project	2 years	Duration of benefit once achieved			5 years	
Probability of success	70%	Project NPV = (PV benefits – PV costs) x probability of success			£247k	

#### Potential for achieving expected benefits

The project has three key deliverables which are all essentially stand alone reports and will be discussed individually:

1) Pre-BAT Assessment of Gas Compression – the report examines the current best available techniques for gas compression whilst considering current and forthcoming environmental legislation. The report explores the two key scenarios for the gas transmission network going forward: 'New Build' & 'Air Quality Improvements on Legacy Gas Turbines' and takes into account added flexibility required for a changing network. For the 'New Build' scenario the report recommends that environmental savings can be made by generating electricity on site using gas engines when compared to the carbon dioxide produced from the current UK electricity grid.




Figure 1: Inside of a gas engine power plant (Wärtsilä)

This local electricity generation can then be used to power variable speed electric drives (VSD) which exhibit good efficiency across the power range. For the Air Quality Improvements on Legacy Gas Turbines' scenario the report explores air quality abatement retrofit techniques to allow existing sites to meet the challenging emission limits outlined in the new EU Industrial Emissions Directive. The report also considers post combustion carbon sequestration but concludes that due to the infrequent use and low volumes of  $CO_2$  emitted, this would be impractical. It is expected this pre-BAT study will form the basis of the Gas Network Investment strategy going forward and will provide a template for BAT studies on a site by site basis.

2) Use of Services – this portfolio of environmental improvements for future above ground facilities is currently being used to challenge the 'off the shelf' design approach previously adopted by construction contractors. The portfolio is split into 16 separate environmental improvements with each demonstrating the quantifiable benefits of adopting them at both existing and new sites. The document has formed a key part of the design strategy for new build sites and is expected to be added to tender 'minimum requirements' standards. The improvements have also been posted on the National Grid intranet.

3) Building Materials – this portfolio considers low carbon building materials for construction of future above ground facilities. This includes recycled and reclaimed materials alongside new construction materials with low embodied carbon. Where possible, worked examples have been provided quantifying the benefits of adopting alternative materials at sites. The report concludes that a high percentage of the embodied carbon of a product is attributed to the transport of the materials to site and therefore locally sourced materials have an environmental benefit. On average, adopting higher recycled content materials reduces the overall environmental impact of a construction project, however, any carbon associated with the processing of these materials should also be considered. The portfolio has already been adopted as guidance for construction projects and has been uploaded onto the National Grid intranet.



Links Between Improvements
Insulation Materials
Use of Waste Heat
Green Energy Accounts
Solar Power and Wind Turbines
Storage of Renewable Energy
Power Optimisers
Carbon Zero Air Compressors
Maximisation of Natural Lighting
Ground Source Heat Pumps
Rainwater & Greywater Harvesting
Sustainable Drainage Systems
Fuel Gas Pre-Heating
Venting & Leakage
Trace Heating
Gas Actuated Valves
Fuel Cells
Additionally, how these improvements can be linked to produce further environmental benefits illustrated for 3 different scenarios: Legacy Site Heat Recovery & Storage, Legacy Site Electricity Generation, New Build Heat & Power (see diagram below):
Wind TurbineGas InPhotovoltaic panelsDeckarge Gas CoolingGas EngineBattery StorageControlGround SourceUnderstorageSolar HeatingHeatPanelsGas WaterHeatingHeatUnitGas WaterHeatingGas WaterHeatingGas WaterUnitExcisionSolar HeatingGas WaterHeatingHeatUnitGas WaterHeatingGas WaterHeatingGas WaterHeatingGas WaterHeatingGas WaterHeatingGas WaterHeatingGas WaterHeatingGas WaterGas WaterExcisionGas WaterExcisionHeatingGas WaterHeatingGas WaterHeatingGas WaterHeatingGas WaterHeatingGas WaterHeatingGas WaterGas WaterExcisionGas WaterExcisionHeatingExcisionGas WaterExcisionGas WaterExcisionHeatingExcisionGas WaterExcisionGas WaterExcisionGas WaterExcisionHeatingExcisionGas WaterExcisionGas WaterExcisionHeatingExcisionHeatingExcisionHeatingExcisionHeatingExcisionHeatingExcision<
3) Building Materials – A thorough review of alternative low carbon building materials including recycled and reclaimed goods was performed and the applicability of each type was evaluated for use at National Grid sites. The portfolio evaluates the embodied carbon of each material type and offers quantified examples of environmental benefits where possible. The range of materials documented include external construction materials like bricks, timber and steel through to internal furnishings such as carpet, plaster and paint. The portfolio highlights manufacturer's 'green wash', where claims of environmental benefits are not substantiated by evidence and also looks at product developments which may hold future environmental benefits like negative carbon

developments which may hold future environmental benefits like negative carbon concrete. The importance of sourcing materials locally was focussed on and the depletion of natural resources was also considered as aspects of sustainable

	construction techniques.
	The draft portfolio was delivered by GL Noble Denton on 9th February 2011.
Collaborative partners	None
R&D provider	GL Noble Denton

## **Above Ground Installation Maintenance**

Project title	AGI Paint Systems				
Project Engineer	Peter Martin				
Description of project	Development of new painting practices for the National Grid gas transmission system's above ground installations (AGIs) to minimise the costs of future maintenance painting activities.				
Expenditure for financial year	Internal £5k External £25k Total £30k	External £25k previous (IFI) financial years External £111k			
Total project costs (collaborative + external + NG)	£222k	Projected 2011/12 £74k costs for NG			
Technological area and/or issue addressed by project	<ul> <li>Over the past 10 - 15 years the good condition of the gas transmission asset has allowed National Grid to achieve short-term OPEX savings by considerably reducing the level of corrosion control investment. Due to its age and the reduced level of corrosion investment, the general condition of the asset is now reaching the stage where a reactive approach to corrosion management will no longer be cost effective. Unless action is taken to improve the corrosion management of these assets, there will be a significant increase in repair/replacement costs and the potential for corrosion related failures.</li> <li>This project will facilitate the development of National Grid's painting policy and practice for its above ground installations to minimise the cost of maintenance painting.</li> <li>This objective will be achieved by two developments: <ol> <li>Identification of single coat paint systems that can be used to perform local patch repair on existing paint coatings without the requirement for gritblasting and will provide temporary protection until the next scheduled maintenance painting programme.</li> </ol> </li> <li>Identification of over-coating paint systems which can be applied to entire sites to extend the life of the existing coating. This will mitigate having to grit-blast pipe work and structures back to bare metal and re-apply a</li> </ul>				
Type(s) of innovation involved	complete paint system.Tech TransferProject Benefits RatingProject Residual RiskOverall Proj Score13211				
Expected benefits of project	<ul> <li>Failure to invest appropriately in corrosion management of assets is a false economy.</li> <li>In addition to ensuring the integrity of equipment, a pro-active approach to corrosion management has major financial benefits through: <ul> <li>Reduced un-scheduled pressure reductions and outages due to corrosion related repairs</li> <li>Reduced repair costs</li> <li>Maximisation of asset life</li> </ul> </li> </ul>				

	The outcome of this project will be the identification of two coat paint systems that are compatible with existing materials. Maintaining the existing coating system, rather than effecting its complete removal and replacement, will provide a more cost effective solution to maintenance painting.		
Expected timescale of project	4 years	Expected duration of benefits	5 years
Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success	£65k
Potential for achieving expected benefits	Work conducted to date has enabled two-coat systems to be identified that provide equivalent performance (based on accelerated corrosion testing) to the four-coat systems traditionally specified for maintenance painting. Information generated from large-scale site trials has indicated that these two-coat systems have good application properties, can be applied to the required film thickness (in two coats) and dry/cure under the extremes of environmental conditions that often prevail on site. Development of two coat maintenance systems, rather than the four coat approach previously employed by National Grid, reduces paint, application and inspection costs and minimises the opportunity for costly problems to occur.		
Project progress [Year to End of March 2011]	Five large-scale field trials have been conducted, within the 2010 painting season, using the two-coat paint systems that had performed well during a small-scale laboratory programme of work based on accelerated corrosion testing. These trials were conducted at National Grid (Gas) above-ground installations (AGIs) located around the UK. At four of these sites complete removal and replacement of the paint system was deemed to be necessary. At a further site a patch repair programme was considered to be sufficient. The original purpose of this IFI programme was to identify systems that would be suitable for maintenance where partial paint breakdown had occurred. It is now evident that the successful two-coat systems from the laboratory programme are equally applicable to AGIs where complete removal and replacement is necessary, hence extending the application opportunities for these two-coat systems.		
	The AGIS identified for these large-scale trials were representative of coastal, industrial and rural sites. As well as assessing the ability of these paint systems to provide long-term corrosion protection, the trials were also intended to assess the applicability of the paint coatings and their ability to dry and cure under the prevailing environmental conditions. Although not deemed to be critical, the aesthetic properties of the paint systems were also to be judged as part of the large scale trials. The paint trials were all considered to have progressed well despite the difficult environmental conditions (low temperature, high relative humidity, condensation) that prevailed. All of the paints applied during the large-scale trials were found to		

	microns) thickness in two coats, dried and cured in an acceptable timeframe and gave an aesthetically pleasing finish.
	The two-coat systems applied at the five sites will be monitored over the next two years to assess their short-term performance. Their performance will be assessed based upon:
	The aesthetic appearance of the topcoats (gloss, colour change and dirt retention)
	Intercoat adhesion and adhesion to the substrate
	The degree of degradation (flaking, delamination and blistering)
	<ul> <li>Compatibility with existing systems where patch repair has been undertaken.</li> </ul>
Collaborative partners	None
R&D provider	GL Noble Denton

Project title	Pit Wall Transitions Inspection Technologies				
Project Engineer	Wayne Lawson				
Description of project	Carry out a full market place investigation of available techniques for identifying corrosion within Pit wall transitions (PWTs). This work will involve a full and detailed report on findings together with a presentation to include recommendations of the best available techniques to National Grid which are worthy of further investigation. Once these findings are presented a test rig is to be constructed and the selected techniques assessed further in a simulated environment at PMC Ambergate. Upon successful completion this will go on to a field trial assessment at a selected installation on the NTS. This work will form part of a larger scheme (Stage 2) which will require additional sanction at a later date. The primary aim of the project is to identify an appropriate reliable inspection technique. Previously tested technology has not proved reliable in an operational environment.				
	appropriate suitable tech used successfully to det replacement (under T/PM form the basis of a wide	However, technology has developed and it now anticipated there may now be an appropriate suitable technique which will allow one of these techniques to be used successfully to determine which pit wall transitions require removal or replacement (under T/PM/CM/4 Grade 4 or 5). The out come of this paper will form the basis of a wider scheme of works to assess, evaluate and repair all identified PWT faults on the NTS as required.			
Expenditure for	Internal £5k	Expenditure in	า	Internal	£0
financial year	External £12k	previous (IFI) financial years	S	External	£0
	Total £17k	,	-	Total	£0
Total project costs (collaborative + external + [company])	£26k	Projected [nex year] costs fo [company]		£9k	
Technological area and/or issue addressed by project	The current approved non-invasive inspection techniques (long range ultrasonic technology (LRUT)) have not proven to be reliable in quantifying the metal loss due to corrosion on hidden pipe work running through pit wall transitions on above ground facilities. Due to the unreliability of this technique options are limited to removal of the pit wall or transition regardless of actual need without any substantiated evidence.T/PM/CM/4 requires the following remedial action by visual grade:				
	Grade 4: Perform	guided wave inspe	ction and	l assess re	esults.
	Grade 5: Perform guided wave inspection and assess results. Consider removal/replacement of pit wall transition.			results. Consider	
	• Grade 6: Guided wave inspection has shown indication of corrosion damage. Remove and replace pit wall transition and repair pipeline as appropriate.				
	"Guided wave inspection" is a generic term for the technologies that will be assessed by this project, it is now hoped that the experience built up by a number of competing techniques with various refinements around the world may now allow one of these techniques to be used successfully to determine which Grade 4 or 5 pit wall transitions require removal or replacement.				
Type(s) of innovation involved	Significant	Project Benefits Rating	Projec Residu	t Jal Risk	Overall Project Score
	10 -2 12				

Expected benefits of project	There are currently a number of Terminals/Compressor stations having identified issues of this nature and have registered them on Plant status register. This equates to a significant number of PWT's (approximately 50 – 60) features which need further investigation. If an effective suitable technique is established it will be possible to test and assess PWT without the need for excavation. The only alternative is to continue to excavate all pit wall transitions based on their score in plant status (approx 50 - 60). Any excavation works undertaken will require pressure reduction, outages and other flow constraints on the NTS. In addition, historical information has shown for this type of works £125 - 135k per transition is a realistic cost. Utilising the approved technique will not only give greater confidence in establishing the condition and integrity of the pipe work within the PWT but also			
	establishing the condition and integrity of the pipe work within the PWT but also when calculating the business costs based on being able to identify a certain percentage of PWT's that can be kept in their current state for a further extended period of time where they would otherwise need to be repaired as soon as possible.			
Expected timescale of project	2 year	Duration of benefit once achieved	5 years	
Probability of success	60% Project NPV = (PV £241k benefits – PV costs) x probability of success		£241k	
Potential for achieving expected benefits	The project has achieved its first objective of identifying a short-list of inspection techniques where there is a reasonable expectation of performance. Subsequent tests on these techniques will now set out to identify their limitations. The information gathered on performance and costs can then be used to formulate a long term investment plan for the repair of PWT's on the NTS.			
Project progress [Year to End of	A full evaluation (and report) has been undertaken by ABB of suitable techniques that are available to National grid in the current marketplace.			
March 2011]	Three inspection systems have been short-listed. Wavemaker G3 and MsSR3030R are two variants of the guided wave ultrasonics technology, while AXUS is a longitudinal electromagnetic acoustic transducer system.			
	Recommendations have been made for the test facility at Ambergate. The test rig is to evaluate the above short-listed techniques for detecting pit wall transition defects, such as corrosion, pitting, mechanical defects and damage associated with the weld. The test rig needs to be representative of typical; constructions, configurations and operating environments. The test rig must also be designed to ensure that limitations of the inspection techniques are highlighted during the tests.			
R&D provider	ABB (Wilton)			

Project title	Detection & Management of Corrosion on Above Ground Insulated Pipework and Pipe Supports					
Project Engineer	Peter Martin					
Description of project	A market review of corrosion inspection systems for pipework and pipework supports that are normally covered by insulation materials.					
	Practical evaluation c established by the mar			ble co	rrosion insp	ection system(s),
Expenditure for	Internal £5k		Expendi		Internal £6	K
financial year	External £28k		in previo (IFI) fina		External £7	7k
	Total £33k		years		Total £82	2k
Total project costs	£126k		Projecte	d	£11k	
(collaborative + external + NG)			2011/12 costs for	r NG		
Technological area and/or issue addressed by project	The issue being addressed by this project is the condition of pipework on above ground facilities. External corrosion can develop and be hidden under noise insulation cladding or between the pipe and its mechanical supports. Complete removal and refitting of all insulation cladding and pipe supports to allow thorough inspection is prohibitively expensive. Sample removal does not guarantee that all corrosion is identified. Therefore, alternative methods are required to locate areas of hidden corrosion without removal of insulation cladding or dismantling of pipe supports.					
Type(s) of innovation involved	Tech Transfer	Project B Rating	enefits	Proje Resid	ct lual Risk	Overall Project Score
	-	14		-3		17
Expected benefits of project	<ul> <li>By using new inspection systems, National Grid will benefit in a number of ways:</li> <li>Non-invasive inspection techniques will allow 100% coverage of assets, resulting in improved confidence in above ground pipework integrity and identification of problem corrosion prior to failures (and their associated impacts on safety, security of supply and the environment)</li> <li>Invasive maintenance can be targeted only where it is needed, leading to a faster conclusion to remedial action programmes, followed by reduced maintenance costs in the future.</li> <li>National Grid can demonstrate to the Certifying Authority (HSE) that they are using the best available technology to improve safety on AGI sites.</li> </ul>					
Expected timescale of project	3 years	Durati achiev	on of ben ved	efit ond	ce 5 years	3
Probability of success	60%Project NPV = (PV benefits - PV costs) x probability of success£-57k					
Potential for achieving expected benefits	The Hydrotector system is currently being trialled over a 12 month period at the Aylesbury Compressor Station. The results to date indicate that the Hydrotector system has the potential to detect areas of wet insulation on lagged pipe.					
	From the in-house trial results the depth of the wet insulation material can also now be estimated. This is a significant step forward and makes the system very useful to National Grid in determining if the insulation material is 100% saturated					

	which may indicate the start of Corrosion Under Insulation (CUI).			
	The Hydrotector system uses a small neutron radiation source and an array of detectors to produce a count that indicates the saturation level within the insulation material. The use of a radiation source within the UK brings the system under the UK Radioactive Regulations and if National Grid want to purchase a system, they will need to have trained operators and the source will have to be registered with the Environment Agency. Alternatively, National Grid could consider just hiring in the service as required.			
Project progress [Year to End of March 2011]	The Hydrotector work began in August 2010 and consisted of performing a number of in-house trials at both Oceaneering's and GLND's offices (see Figure 1 below).			
	Image: Addition of the set up to determine temperature effects and saturation levels on counts.			
	The aim of the work was to determine what the effects of temperature and saturation level of the insulation had on the counts. These variables were evaluated independently of each other and the subsequent results confirmed that between 0 & 30 degrees Centigrade, the temperature effects were minimal on the counts. The effects of varying the saturation levels enabled a set of graphs to be complied that have been used to assess the saturation levels n the insulation when taking the onsite readings at Aylesbury Compressor Station.			
Collaborative partners	None			
R&D provider	GL Noble Denton			

## Metering Meter assets management

\_


Project title	Development of FWACV Capability for New Gas Chromatograph DANINT Software				
Project Engineer	John Harris / Roger Wood				
Description of project	Research, develop and trial the application of more accurate and reliable management of gas composition, calorific value (CV) and volume data at Ofgem- directed sites to enhance the performance of the network.				
	Implement Flow Weighted Ave generation gas chromatograph Ofgem's regulatory requirement Regulations'.	s via engineering	g software that	complies with	
Expenditure for	Internal £5k	Expenditure		)	
financial year	External £16k	previous (IF financial yea		)	
	Total £21k		Total £0	)	
Total project costs (collaborative + external + NG)	£95k	Projected 2011/12 cost for NG	£4k		
Technological area and/or issue	This project provides an opportunity to improve the accuracy and reliability of data provision from these sites in line with regulatory requirements.				
addressed by project	Currently, NGG Transmission and the other four operators are operating Dar Model 500 Process Gas Chromatographs on Ofgem-directed sites.				
	The project will research, develop and seek Ofgem approval of a methodology to be delivered in the next release of DANINT software, build 12c, that can interface with next generation (model 700) Daniels Process Gas Chromatographs and also for use with the Model 500 + New Processor card. (Note that NGGT are currently using build 12a software, so additional £5.6k is required to first upgrade to build 12b software)				
	The broad project aims are to:				
	<ul> <li>Develop a system so supplier of the Ofgem applier</li> </ul>	•	formation gath	ering with the	
	<ul> <li>Develop processes to c flow computer that can b</li> </ul>				
	<ul> <li>Develop the methodolo used in the calculation or</li> </ul>		f secure data fi	les that will be	
	<ul> <li>Support the application changes, following trials</li> </ul>			f the software	
Type(s) of innovation involved	Incremental Project Project Overall Project Residual Project Score				
		16	4	12	
Expected benefits of project	This project provides an opportunity to enhance network performance through improving the accuracy and reliability of data provision, in line with regulatory requirements. Environmental benefits are also achieved through the reduction in transport associated with site visits and the reduced use of bottled helium gas.				
	If the improvements are succe			-	

	operational costs, as the	improved system is rolled out	onto NGG Transmission's	
	FWACV sites.			
	A typical FWACV site consumes bottled helium gas and requires a bottle change approximately once every 8 weeks. This is a one-day job requiring two members of staff on site. A typical visit costs $\pounds545$ ( $\pounds500$ in labour and $\pounds45$ for 1 bottle of Helium) and each site will require 6 visits or costs of $\pounds3,270$ per year.			
		ful, the number of site visits ing in an annual saving of £2,		
	However, for the purpose	gramme is yet to be finalise as of project justification, we rover the next five years (stat	can assume that two sites	
Expected timescale of project	1 year	Duration of benefit once achieved	5 years	
Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success	£12k	
Potential for achieving expected benefits	deployed by each funding	ealised providing that the r g party. The main benefits ex al efficiency saving per si pproved equipment.	pected from the project to	
Project progress [Year to End of	Development and testing of revised Ofgem approved DANINT FWACV software for use with Daniel Model 700 gas chromatograph and 2350 (new card) Controller. This included:			
March 2011]		<ul> <li>DANINT modules modified to function with 2350 new card controller.</li> </ul>		
	DANINT build 12	B with multi-stream functional	ity	
	<ul> <li>DANINT build 12C for use with a 2350A with the new Emerson Ethernet card. This version has been developed in conjunction with Emersons Ethernet card to allow better communication between different modules.</li> </ul>			
	<ul> <li>Engaged in discussions with Emerson to agree address mappings for DANINT communications.</li> </ul>			
	<ul> <li>Completed DANINT software module enhancements and carry out initial testing and User Acceptance Changes (NGG).</li> </ul>			
	Siemens Microbo	ox deployed replacing Allen-B	radley.	
	<ul> <li>Support Ofgem a Factory.</li> </ul>	approval of DANINT build 12	C, carried out at Emerson	
	Produced release	e CD for installation by GDN's		
	The other development was the revision to the EOD software. Version 5.3 was developed to use the difference in the "Offtake Cumulative Volume Total" between consecutive DAT file records rather than the "Offtake Inst. Volume Flow Rate" as at present. The output included the demonstrating and testing of these revisions, and presenting the results back to Ofgem for approval.			
	NGGD's Holford site. Son associated with DANINT need to be informed. Ho	e the new version of DANII me issues have occurred but . The software will need to b owever, Holford may not flow required for full testing and ance Testing.	these are not necessarily be revised and Ofgem will y gas and therefore a live	
Collaborative	Leverage of 5:1 on the IF	l costs:		
partners	National Grid Gas	s Distribution – 20% (Project I	Lead)	
	Northern Gas Ne	tworks – 20%		
	I			

	Scotia Gas Network	s – 20%
	Wales & West Utilitie	es – 20%
	National Grid Gas T	ansmission – 20%
R&D provider	GL Noble Denton	

Project title	AGI Meter Enhancement and Boiler capacity study				
Project Engineer	John Wilson & Richard Lingard				
Description of project	Pilot demonstration of orifice plate metering installation being upgraded to mee the requirements of ISO5167:2003 and reduce future maintenance costs on high-pressure NTS offtake.				
	In addition analysis from 3 boiler systems should be able to determine if corrosion inhibitors are present and active and levels of antifreeze.giving indications if corrosion is evident.				
Expenditure for	Internal £7k	Expenditure in	Int	Internal £6k	
financial year	External £11k	previous (IFI) financial years	Ex	External £147k	
	Total £18k	, <b>,</b>		Total £153k	
Total project costs (collaborative + external + [company])	£170k	Projected [nex year] costs for [company]			
Technological area and/or issue addressed by project	This project aims to demonstrate that the gas flow metering on high pressure offtakes, which supply Power Stations and large industrial users, can be maintained within required measurement uncertainty limits without significant future maintenance intervention.				
	The improvements that are being demonstrated will comply with ISO5167:2003 (existing installation was ISO5167:1991), bringing the metering into line with industry best practice.				
	The improvements will also allow gas quality and key process data, including record of validation and flow configuration, to be retained and interrogated remotely.				
	Understanding the corrosion that occurs in water bath heaters will enable us to estimate of replacements needed across the NTS in water bath heaters.				
Type(s) of innovation involved	Incremental	Project Benefits Rating	Projec Residu Risk	t ıal	Overall Project Score
		11	-2		13
Expected benefits of project	The new metering system will achieve the required (contractual) uncerta a significantly lower maintenance frequency (reduction of maintenance associated environmental impact of travel to site) and with less pote effort-consuming disputes over metering accuracy.			nance cost and	
	On the pilot implementation, the total reduction of effort could be more than 300 days/year (although the average for the 27 sites would be quite a bit lower).				
	In addition to direct technician call out costs, there could also be reductions in the costs associated with processing data for meter error reconciliations. Each meter error can typically require up to 30 man days effort for data processing and there are around 3 meter errors per year across the 27 high pressure offtake sites.				
	Having the knowledge of rate of corrosion and compiling a list of obsolete components will enable us to estimate of replacement cost of components and budget cost for boiler replacement over the next 5 years.				
Expected timescale of project	Installation completed in Ma 2010.	y Duration of b once achieve			ears (expected f replacement

Probability of success	60%	Project NPV = (PV benefits – PV costs) x probability of success	£33k
Potential for achieving expected benefits	The equipment installed has reduced the overall measurement uncertainty at this site. The instrumentation e.g. Differential Pressure and Pressure transmitters should drift less and therefore there is scope to assess whether periods between validation can be extended. This would be done by monitoring validation results and then inputting into calculation package such as Orifunci and using Maximum Permissible Bias and Maximum Permissible Error assessments to track performance of each component of the measurement system. The data logging now being carried out at this site will reduce effort and improve accuracy in the event of a meter error being discovered because key process data is being captured to allow offline flow calculations to be undertaken.		
Project progress [Year to End of March 2011]	present in the boiler houses installed across the NTS. The pilot metering upgrades have been implemented. The new system benefits from improved instrumentation which reduces flow and energy uncertainties considerably, giving the customer and the operator much higher confidence levels that the system operates with 'current' standards and best practice procedures.		
	Figure 1. New instrumentation to 5168 The new system also provides storage and new, approved valid allows 18 months of historical dat much more accurately the flow and the secondary instrumentation or funique for this site and will be imp2009/10/11/12.	additional benefits, su ation capability. The ne ta storage to enable the d energy usage if there low and energy calcula	uch as historical data w supervisory system e operator to calculate were failure of any of tions. This is feature is



## International Research memberships

Project title	Leveraged International Rea Above Ground Facilities	search Programmes	for Gas Pipelines and
Project Engineer	Tony Stonehewer		
Description of	Pipeline Research Council International (PRCI)		
project	The PRCI facilitates a collaborative R&D programme, funded by contributions, based on the total length of pipelines operated by each member company. This is a global organisation managed out of the USA with a combination of membership and associate membership from America, Europe, Asia and Australia. Each member company contributes to the projects that most closely address their needs, but all member companies have access to the output of the complete programme.		
	European Pipeline Research Group (EPRG)		
	EPRG is a cooperation of European pipe manufacturers and gas transmission companies. EPRG undertakes a wide range of research directed to increase integrity and safety of gas transmission pipelines.		
	European Turbine Network (ET	N)	
	The European Turbine Network (ETN) is a non-profit European association which brings together the gas turbine technology community for power generation and mechanical drive applications in Europe, representing 75 members from 17 European countries.		
Expenditure for	Internal £34k	Expenditure in previous (IFI) financial years	Internal £2k
financial year	External £103k		External £55k
	Total £138k		Total £57k
Total project costs (collaborative + external + [company])	£10,296k	Projected [next year] costs for [company]	£101k
Technological area	PRCI		
and/or issue addressed by project	The PRCI aims to conduct a collaboratively-funded research & development programme that enables energy pipeline companies around the world to provide safe, reliable, environmentally compatible, cost-efficient service to meet customer energy requirements.		
	The areas (and research objectives) covered by the PRCI programme launched in 2010 that were supported by National Grid included the following. Also shown for each area is the proportion of National Grid's contribution and the supported research objectives:		
	Corrosion: 23%		
	Structural Significance of Corrosion Defects		
	Location and Evaluation of Coating Disbondment and Shielded Coatings		
	Internal Corrosion Threat Assessment		
	Operations & Integrity: 16%		
	Accuracy of Tools for Corrosion Mapping		
	Non-destructive Evalua	tion - Outside the Pipe	)
	Design, Materials and Construct	tion: 55%	
	Alternate gas products		

	Materials & Construction Quality Assurance		
	Structural Significance of Mechanical Damage		
Me	asurement: 6%		
	Measurement Uncertainty & System Balance and Facility Design		
EP			
The	e following are the current areas of project activity:		
Ma	Materials		
	• (EPRG 137) Assessment of delayed failure under constant pressure		
	• (EPRG 146) Development of a reliable model for evaluating the ductile fracture propagation resistance for high grade steel pipelines		
	<ul> <li>(EPRG 148) Investigation of automated ultrasonic testing concept for longitudinally SAW pipe and coupling control</li> </ul>		
	<ul> <li>(EPRG 152) The effect of toughness on the integrity of HFI pipe seam welds</li> </ul>		
	(EPRG 153) Definition of 'Rich Gas' for ductile crack arrest predictions		
	(EPRG 156) Guidelines for mechanised GMAW welding		
	(EPRG 157) DWTT for small-diameter thick-walled pipe - seamless		
	• (EPRG 158) DWTT for small-diameter thick-walled pipe - inverse fracture		
	<ul> <li>(EPRG 161) CO<sub>2</sub> pipelines - shock tube testing</li> </ul>		
Des	sign		
	• (EPRG 141) Discrimination for mill features using MLF pigs for baseline inspections- Phase 1		
	• (EPRG 142) Model of ultimate limit state design to predict combined loading capacity of line pipes		
	• (EPRG 143) Extension of FFP and puncture resistance criteria to X80		
	• (EPRG 144) Revision of EPRG guidelines on weld defect acceptance criteria		
	(EPRG 145) Assessment of bending wrinkles		
	<ul> <li>(EPRG 147a) Development of an improved model for the burst strength of dent-gouge damage under sustained internal pressure loading Phase 2 part 1 Modelling</li> </ul>		
	<ul> <li>(EPRG 147b) Development of an improved model for the burst strength of dent-gouge damage under sustained internal pressure loading – Phase 2 part 2 Experimental</li> </ul>		
	Corrosion		
	<ul> <li>(EPRG 149) HIC Assessment of low alloy steel line pipe for sour service application Phase 2</li> </ul>		
	<ul> <li>(EPRG 150) HIC Assessment of low alloy steel line pipe for sour service application Phase 3</li> </ul>		
	<ul> <li>(EPRG 151) Assessment of sensitivity to hostile environments of damaged pipe, under cathodic protection and internal pressure</li> </ul>		
ET	N		
inte	ele Efficiency - Improved performance of gas turbine components and lligent system integration will enhance fuel efficiency and environmental formance.		
Fue	el Flexibility & Emissions - Gas turbines capable of operating in an efficient,		

	safe and reliable manner utilising a wide range of fuels whilst minimising polluting emissions such as NOx and aiming at zero CO <sub>2</sub> emissions.			
	Materials Degradation & Repair Technologies - Extend the ultimate life and repair interval for hot section components.			
	Condition Monitoring, Instrumentation & Control - Aiming for 25,000 hours of gas turbine operation without intervention.			000 hours of gas
Type(s) of innovation involved	Incremental	Project Benefits Rating	Project Residual Risk	Overall Project Score
		21	0	21
Expected benefits	PRCI			
of project	PRCI's value proposition: "Formal cost / benefit studies of member participation show a consistently positive ratio of 4:1 to 7:1 from reduced costs of operations and maintenance, inspection, materials, design, construction and testing".			
	National Grid Transmission and National Grid Gas Distribution this year their combined annual contribution of \$173k to help launch 14 PRCI project a total cost of \$3.58m. This represents more than 20:1 average leveral National Grid supported projects.			
	EPRG			
	<ul> <li>Improved system integrity knowledge, Improved corrosion protection, resonance of the properties of the pro</li></ul>			king opportunity actice. It is very
				an National Grid
	ETN promotes environmentally sound Gas Turbine technology with reliable and low cost operation. Besides facilitating and coordinating research effort of different parties, bringing together key stakeholders in the gas turbine community, ETN also presents extensive networking opportunities and acts as solid platform for exchange of knowledge and experiences. ETN identifies research gaps and influences EU research agenda and policy-making at early stage.			
Expected timescale of project	Ongoing reviewed annual	Duration of benefit on achieved	ce Ongoing	
Probability of success	70%	Project NPV = (PV benefits – PV costs) x probability of success	kept at	National Grid is the forefront of search.
Potential for achieving expected benefits	The PRCI collaborative programme gives National Grid the opportunity to benefit from a significant number of highly leveraged projects which compliment much of the work on the overall IFI programme. It also provides a link with PRCI global membership and benefits of identifying emerging threats and opportunities.			
	moniboromp and bonome	or identifying enterging t		bonunilles.
	The EPRG programme of due the collaborative natu the shared knowledge on consistency between our	f work has potential for a ure of the projects. The F best practice and incide	chieving the e R&D leverage nts are the ma	xpected benefits ratio of 15:1 and in benefits and a
	The EPRG programme of due the collaborative natu the shared knowledge on	f work has potential for a ure of the projects. The F best practice and incider Distribution and Transmi ntly uses ETN as a for	chieving the e R&D leverage nts are the ma ssion business rum to help ic	xpected benefits ratio of 15:1 and in benefits and a ses.

[Year to End of	The following National Grid supported projects were launched this year by PRCI:		
March 2011]	Corrosion:		
	<ul> <li>Develop Leak/Rupture Boundary for Corrosion in Low Toughness Pipe (Leverage 14)</li> </ul>		
	<ul> <li>Performance of Above Ground Coating Evaluation Survey Method (Leverage 4)</li> </ul>		
	<ul> <li>Integrity Issues for CO<sub>2</sub> Pipeline Transport Including Corrosion, Cracking, and Rupture (Leverage 8)</li> </ul>		
	Operations & Integrity:		
	<ul> <li>ILI Tool Error Calibration Based on In-the-Ditch Measurements with Related Uncertainty (Leverage 31)</li> </ul>		
	<ul> <li>Improved Pipeline Reliability by Using In-Ditch Verification Data to Measure ILI Uncertainty and Applying Correction Factors (Leverage 13)</li> </ul>		
	Base Resource Document for Unpiggable Pipelines (Leverage 12)		
	Design, Materials and Construction:		
	• CO <sub>2</sub> Shock Tube Testing (Leverage 6)		
	<ul> <li>Guidelines to Address Pipe Material and Construction Quality Issues in Response to Current Concerns (Leverage 18)</li> </ul>		
	<ul> <li>Full-Scale Experimental Validation of Mechanical Damage Assessment Models (Leverage 10)</li> </ul>		
	<ul> <li>Full-Scale Demonstration of the Interaction of Dents with Localized Corrosion Defects (Leverage 31)</li> </ul>		
	<ul> <li>Improved Model for Predicting the Burst Pressure of Dent + Gouge Damage (Leverage 20)</li> </ul>		
	<ul> <li>Improved Model for Predicting the Time/Cycle Dependent Behaviour of Dent + Gouge Damage (Leverage 20)</li> </ul>		
	<ul> <li>Assessment of Delayed Failure for Mechanical Damage Under Constant Pressure (Leverage 14)</li> </ul>		
	Measurement:		
	<ul> <li>Effect of Upstream Piping Configurations on Ultrasonic Meter Bias (Leverage 18)</li> </ul>		
	Reports were delivered by PRCI during the year for the following National Grid supported projects:		
	Projects Launched in 2007		
	Extend Solar Turbines DLN Operating Range (Leverage 33)		
	Projects Launched in 2008		
	Large-Scale Cathodic Disbondment Testing for CTE (Leverage 52)		
	Variable CP Criteria (Leverage 24)		
	Methods to Reduce the Carbon Footprint of Pipeline Stations (Leverage 42)		
	Projects Launched in 2009		
	$CO_2$ Transmission and Storage - Research Plan Development (Leverage 7)		
	EPRG		
	Three meetings of the EPRG Materials Committee have been attended. The documented procedures that are currently applied to gas transmission and distribution operations in the UK have been reviewed to establish how to incorporate any knowledge gained from the recent EPRG projects delivered.		
	ETN		

Key topics of this year's AGM and Workshop included:		
EU Energy Policy Update		
<ul> <li>New ETN Position Paper on the Technological Impact of Power Plant Operation of an Increasing Amount of Renewable Energy in the Grid</li> </ul>		
Natural Gas Interchangeability Study		
Outcome of the International Gas Turbine Conference 2010 and Follow- up on the Creativity Session.		
PRCI is a collaboration with National Grid Gas Distribution (UK) and 34 other companies with energy pipeline interests (23 based in the USA; 5 European; 5 Canadian; 1 South American; 1 Middle-Eastern)		
EPRG is a collaboration with National Grid Gas Distribution and 17 other European pipe manufacturers and gas transmission companies		
ETN has 78 other members from 17 European countries		
PRCI (which uses a selection of Research Contractors, including large, multi- discipline corporations, non-profit institutions, small, pipeline niche firms, major colleges and universities).		
EPRG (which uses a range of European Research Contractors)		
GL Noble Denton		
ETN		